

ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT (2022-2023)

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Procurement of 35 nos. Dredgers with other Ancillary vessel & accessories and required infrastructure construction & Code-2242631

Budget : Development


Package No	Description of Procurement package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in MillionTk.	Time Code for Process	Advcertise Prequel (if applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Singnature	Time for Completion of Contract (from the date of signing the contract)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
<b>New Packages (GOODS)</b>																	
GD-03	কু-হাউজবোট	টি	৩০	ওটিএম (এনসিটি)	সিসিজিপি	জিওবি	১১২২.০০	Planned Dates		০৭/০৭/২০২২	০৭/০৮/২০২২	০৪/০৯/২০২২	০৩/১১/২০২২	১০/১১/২০২২	০৮/১২/২০২২		১৫ মাস/৪৫০ দিন
	অফিসার-হাউজবোট	টি	৫				১৮৭.০০	Planned Days			৩১	২৮	৬০	৭	২৮	১৫৪	
	উপমোট-প্যাকেজ-৩						১৩০৯.০০	Actual Dates									
GD-05	ওয়েল বার্জ	টি	৫	ওটিএম (এনসিটি)	নৌপরিবহন মন্ত্রণালয়	জিওবি	৪৭৫.০০	Planned Dates		০৭/০৭/২০২২	০৭/০৮/২০২২	০৪/০৯/২০২২	০৩/১১/২০২২	১০/১১/২০২২	০৮/১২/২০২২		১৫ মাস/৪৫০ দিন
	ওয়াটার বার্জ	টি	৫				৪৭৫.০০	Planned Days			৩১	২৮	৬০	৭	২৮	১৫৪	
	উপমোট-প্যাকেজ-৩						৯৫০.০০	Actual Dates									
GD-9 Lot-02	মাইক্রোবাস	টি	১	ওটিএম (এনসিটি)	সংস্থার নির্বাহী প্রধান	জিওবি	৪.২৯	Planned Dates		১৫/০৭/২০২২	১৪/০৮/২০২২	১১/০৯/২০২২	২৬/০৯/২০২২	০৩/১০/২০২২	৩০/১০/২০২২		১ মাস/৩০ দিন
								Planned Days			৩০	২৮	১৫	৭	২৭	১০৭	
	উপমোট-প্যাকেজ-৯ (লট-২)						৪.২৯	Actual Dates									
GD-14 (Lot-01)	২০ ইঞ্চি কাটার সাকশন ড্রেজার	টি	৪	ওটিএম (আইসিটি)	সিসিজিপি	জিওবি	১২৯১.১৫	Actual Dates		১৭/০৭/২০২২	৩১/০৮/২০২২	২৮/০৯/২০২২	২৮/১১/২০২২	৫/১২/২০২২	৩/১/২০২৩		২৪ মাস/৭২০ দিন
	২০" কাটার সাকশন ড্রেজারের জন্য এইচডিপিই ফ্লেটিং পাইপ	মিঃ	৩৯০০				১৪২.৬৫	Planned Days			৪৫	২৮	৬০	৭	২৮	১৬৮	
	২০" কাটার সাকশন ড্রেজারের জন্য ফোম টাইপ ফ্লেটার	টি	১৩০০				১৯৬.৯৯										
	২০ইঞ্চিকাটার সাকশন ড্রেজারের জন্য এম এস সোর পাইপ	মিঃ	৬০০				১৫৬.৭৫										
	২০ইঞ্চি এবং ১৮ইঞ্চিকাটার সাকশন ড্রেজারের জন্য কম্পিলিট সাবমারাইজ পাইপ	মিঃ	৪৫০০				১৬৪.৫৯										
	২০" কাটার সাকশন ড্রেজারের ব্ল সকেট	জোড়া	১০০				১২৫.৪০										
	২০" কাটার সাকশন ড্রেজারের রাবার হোজ পাইপ	টি	২০০				৫৭.৪৮										
	বুটার পাম্প (২০" কাটার সাকশন ড্রেজারের জন্য)	টি	১				১২৫.৪০										
	২০" কাটার সাকশন ড্রেজারের জন্য খুচরা যন্ত্রাংশ সংগ্রহ।	থোক	-				১০৪.৫০										
	২০" কাটার সাকশন ড্রেজারের কেনবোট	টি	৪				৪০১.৭০										
	২০" কাটার সাকশন ড্রেজারের কেনবোটের খুচরা যন্ত্রাংশ সংগ্রহ	থোক	-				২০.৯০										
	এফ.এস ওয়ার রোপ (বিভিন্ন সাইজের) (প্রতি কয়েল ৩০০ মিটার)	কয়েল	১০০				২০.৯০										
	উপমোট-প্যাকেজ-১৪						২৮০৮.৪০										

*Handwritten signature*

Package No	Description of Procurement package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advvertise Prequel (if applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Singnature	Time for Completion of Contract (from the date of signing the contract)			
GD-14 (Lot-02)	২০ ইঞ্চি কাটার সাকশন ড্রেজার	টি	৪	ওটিএম (আইসিটি)	সিসিজিপি	জিওবি	১২৯১.১৫	Actual Dates		১৭/০৭/২০২২	৩১/০৮/২০২২	২৮/০৯/২০২২	২৮/১১/২০২২	৫/১২/২০২২	৩/১/২০২৩		২৪ মাস/৭২০ দিন			
	২০" কাটার সাকশন ড্রেজারের জন্য এইচডিপিই ফ্লোটিং পাইপ	মিঃ	৩৯০০				১৪২.৬৫	Planned Days			৪৫	২৮	৬০	৭	২৮	১৬৮				
	২০" কাটার সাকশন ড্রেজারের জন্য ফোম টাইপ ফ্লোটার	টি	১৩০০				১৯৬.৯৯													
	২০গুকাটার সাকশন ড্রেজারের জন্য এম এস সোর পাইপ	মিঃ	৬০০				১৫৬.৭৫													
	২০গু এবং ১৮গুকাটার সাকশন ড্রেজারের জন্য কম্পিলিট সাবমারাইবল পাইপ	মিঃ	৪৫০০				১৬৪.৫৯													
	২০" কাটার সাকশন ড্রেজারের বল সকেট	জোড়া	১০০				১২৫.৪০													
	২০" কাটার সাকশন ড্রেজারের রাবার হোজ পাইপ	টি	২০০				৫৭.৪৮													
	২০" কাটার সাকশন ড্রেজারের জন্য খুচরা যন্ত্রাংশ সংগ্রহ।	থোক	-				১০৪.৫০													
	২০" কাটার সাকশন ড্রেজারের ক্রেনবোট	টি	৪				৪০১.৭০													
	২০" কাটার সাকশন ড্রেজারের ক্রেনবোটের খুচরা যন্ত্রাংশ সংগ্রহ	থোক	-				২০.৯০													
	এফ.এস ওয়ার রোপ (বিভিন্ন সাইজের) (প্রতি কয়েল ৩০০ মিটার)	কয়েল	১০০				২০.৯০													
	উপমোট-প্যাকেজ-১৪						২৬৮৩.০০													
GD-15 (Lot-01)	১৮ ইঞ্চি কাটার সাকশন ড্রেজার	টি	৩	ওটিএম (আইসিটি)	সিসিজিপি	জিওবি	৮০৫.৬১	Actual Dates		২৬/০৪/২০২২	১৯/০৬/২০২২	১৯/০৭/২০২২	১৯/০৯/২০২২	২৬/০৯/২০২২	২৪/১০/২০২২		১৮ মাস/৫৪০ দিন			
	১৮" কাটার সাকশন ড্রেজারের জন্য এইচডিপিই ফ্লোটিং পাইপ	মিঃ	২,৯৮৮				৯৩.৬৭	Planned Days			৫৪	২৯	৬০	৭	২৮	১৭৮				
	১৮" কাটার সাকশন ড্রেজারের জন্য ফোম টাইপ ফ্লোটার	টি	৯৯৬				১৩৫.৩১													
	১৮গুকাটার সাকশন ড্রেজারের জন্য এম এস সোর পাইপ	মিঃ	৩০০০				৬২.৭০													
	২০গু এবং ১৮গুকাটার সাকশন ড্রেজারের জন্য কম্পিলিট সাবমারাইবল পাইপ	মিঃ	৩০০০				১০৯.৭২													
	১৮" কাটার সাকশন ড্রেজারের বল সকেট	জোড়া	৬০				৬২.৭০													
	১৮" কাটার সাকশন ড্রেজারের রাবার হোজ পাইপ	টি	৯০				২৩.৫৩													
	১৮" কাটার সাকশন ড্রেজারের জন্য খুচরা যন্ত্রাংশ সংগ্রহ।	থোক	-				৬২.৭০													
	২০", ১৮" এবং ১২" কাটার সাকশন ড্রেজারের ক্রেনবোট	টি	৩				৩০১.২৮													
	২০", ১৮" এবং ১২" কাটার সাকশন ড্রেজারের ক্রেনবোটের খুচরা যন্ত্রাংশ সংগ্রহ	থোক	-				১৫.৬৮													
	এফ.এস ওয়ার রোপ (বিভিন্ন সাইজের) (প্রতি কয়েল ৩০০ মিটার)	কয়েল	৬৭				১৩.৯৩													
	উপমোট-প্যাকেজ-১৫ (লট-০১)						১৬৮৬.৮৩													
GD-15 (Lot-02)	১৮ ইঞ্চি কাটার সাকশন ড্রেজার	টি	৩	ওটিএম (আইসিটি)	সিসিজিপি	জিওবি	৮০৫.৬১	Actual Dates		২৬/০৪/২০২২	১৯/০৬/২০২২	১৯/০৭/২০২২	১৯/০৯/২০২২	২৬/০৯/২০২২	২৪/১০/২০২২		১৮ মাস/৫৪০ দিন			
	১৮" কাটার সাকশন ড্রেজারের জন্য এইচডিপিই ফ্লোটিং পাইপ	মিঃ	২,৯৮৮				৯৩.৬৭	Planned Days			৫৪	২৯	৬০	৭	২৮	১৭৮				
	১৮" কাটার সাকশন ড্রেজারের জন্য ফোম টাইপ ফ্লোটার	টি	৯৯৬				১৩৫.৩১													
	১৮গুকাটার সাকশন ড্রেজারের জন্য এম এস সোর পাইপ	মিঃ	৩০০০				৬২.৭০													

Package No	Description of Procurement package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in MillionTk.	Time Code for Process	Advvertise Prequel (if applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Singnature	Time for Completion of Contract (from the date of signing the contract)
	২০থু এবং ১৮থুকাটার সাকশন ড্রেজারের জন্য কম্পিলিট সাবমারহিফল পাইপ	মিঃ	৩০০০				১০৯.৭২										
	১৮" কাটার সাকশন ড্রেজারের ব্ল সকেট	জোড়া	৬০				৬২.৭০										
	১৮" কাটার সাকশন ড্রেজারের রাবার হোজ পাইপ	টি	৯০				২৩.৫৩										
	পুষ্টার পাম্প (১৮" কাটার সাকশন ড্রেজারের জন্য)	টি	১				৭৮.৩৮										
	১৮" কাটার সাকশন ড্রেজারের জন্য খুচরা যন্ত্রাংশ সংগ্রহ।	থোক	-				৬২.৭০										
	২০", ১৮" এবং ১২" কাটার সাকশন ড্রেজারের ক্রেনবোট	টি	৩				৩০১.২৮										
	২০", ১৮" এবং ১২" কাটার সাকশন ড্রেজারের ক্রেনবোটের খুচরা যন্ত্রাংশ সংগ্রহ	থোক	-				১৫.৬৮										
	এফ.এস ওয়ার রোল (বিভিন্ন সাইজের) (প্রতি কয়েল ৩০০ মিটার)	কয়েল	৬৭				১৩.৯৩										
	উপমোট-প্যাকেজ-১৫ (লট-০২)						১৭৬৫.২১										
GD-15 (Lot-03)	১৮ ইঞ্চি কাটার সাকশন ড্রেজার	টি	৩	ওটিএম (আইসিটি)	সিসিজিপি	জিওবি	৮০৫.৬১	Actual Dates		২৬/০৪/২০২২	১৯/০৬/২০২২	১৯/০৭/২০২২	১৯/০৯/২০২২	২৬/০৯/২০২২	২৪/১০/২০২২		১৮ মাস/৫৪০ দিন
	১৮" কাটার সাকশন ড্রেজারের জন্য এইচডিপিই ফ্লোটিং পাইপ	মিঃ	২,৯৮৮				৯৩.৬৭	Planned Days			৫৪	২৯	৬০	৭	২৮	১৭৮	
	১৮" কাটার সাকশন ড্রেজারের জন্য ফোম টাইপ ফ্লোটার	টি	৯৯৬				১৩৫.৩১										
	১৮থুকাটার সাকশন ড্রেজারের জন্য এম এস সোর পাইপ	মিঃ	৩০০০				৬২.৭০										
	২০থু এবং ১৮থুকাটার সাকশন ড্রেজারের জন্য কম্পিলিট সাবমারহিফল পাইপ	মিঃ	৩০০০.০০				১০৯.৭২										
	১৮" কাটার সাকশন ড্রেজারের ব্ল সকেট	জোড়া	৬০.০০				৬২.৭০										
	১৮" কাটার সাকশন ড্রেজারের রাবার হোজ পাইপ	টি	৯০.০০				২৩.৫৩										
	১৮" কাটার সাকশন ড্রেজারের জন্য খুচরা যন্ত্রাংশ সংগ্রহ।	থোক	-				৬২.৭০										
	২০", ১৮" এবং ১২" কাটার সাকশন ড্রেজারের ক্রেনবোট	টি	৩				৩০১.২৮										
	২০", ১৮" এবং ১২" কাটার সাকশন ড্রেজারের ক্রেনবোটের খুচরা যন্ত্রাংশ সংগ্রহ	থোক	-				১৫.৬৮										
	এফ.এস ওয়ার রোল (বিভিন্ন সাইজের) (প্রতি কয়েল ৩০০ মিটার)	কয়েল	৬৬				১৩.৯৩										
	উপমোট-প্যাকেজ-১৫ (লট-০৩)						১৬৮৬.৮৩										
GD-16	১২ ইঞ্চি কাটার সাকশন ড্রেজার	টি	২	ওটিএম (আইসিটি)	সিসিজিপি	জিওবি	২৫৮.২৩	Actual Dates		৫/১২/২০২২	২৮/০৬/২০২২	৭/২৬/২০২২	৯/২৫/২০২২	১০/২/২০২২	১০/৩০/২০২২		১৮ মাস/৫৪০ দিন
	১২" কাটার সাকশন ড্রেজারের জন্য এইচডিপিই ফ্লোটিং পাইপ	মিঃ	৩৯৯৬				১০০.২৩	Planned Days			৪৭	২৮	৬১	৭	২৮	১৭১	
	১২" কাটার সাকশন ড্রেজারের জন্য ফোম টাইপ ফ্লোটার	টি	১৩৩২				১৬৭.০৩										
	১২থুকাটার সাকশন ড্রেজারের জন্য এম এস সোর পাইপ	মিঃ	৬০০০				৯৪.০৫										
	১২" কাটার সাকশন ড্রেজারের ব্ল সকেট	টি	২০				১৬.৭২										
	১২" কাটার সাকশন ড্রেজারের রাবার হোজ পাইপ	টি	৫০				১০.৪৫										
	১২" কাটার সাকশন ড্রেজারের জন্য খুচরা যন্ত্রাংশ সংগ্রহ।	থোক	-				২০.৯০										
	২০", ১৮" এবং ১২" কাটার সাকশন ড্রেজারের ক্রেনবোট	টি	৮				৮০৩.৪০										
	২০", ১৮" এবং ১২" কাটার সাকশন ড্রেজারের ক্রেনবোটের খুচরা যন্ত্রাংশ সংগ্রহ	থোক	-				৪১.৮০										

Package No	Description of Procurement package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in MillionTk.	Time Code for Process	Advcertise Prequel (if applicable)	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Singnature	Time for Completion of Contract (from the date of signing the contract)
	এফ.এস. ওয়ার রোল (বিভিন্ন সাইজের) (প্রতি কয়েল ৩০০ মিটার) উপমোট-প্যাকেজ-১৬	কয়েল	৫০				১০.৪৫										
GD-17 Lot-01	ট্রেইলিং সাকশন হোপার ড্রেজার (হোপার ক্যাপাসিটি ১১০০ ঘনমিটার/ঘন্টা)	টি	১	ওটিএম (আইসিটি)	সিসিজিপি	জিওবি	১৫২৩.২৬	Planned Dates		২০/০৭/২০২২	০৪/০৮/২০২২	০২/১০/২০২২	০১/১২/২০২২	০৮/১২/২০২২	০৫/০১/২০২৩		১৮ মাস/৫৪০ দিন
	ট্রেইলিং সাকশন হোপার ড্রেজার (হোপার ক্যাপাসিটি ১১০০ ঘনমিটার/ঘন্টা) এর জন্য খুচরা যন্ত্রাংশ সংগ্রহ	টি	১				৩১.৩৫	Planned Days			৪৬	২৮	৬০	৭	২৮	১৬৯	
	উপমোট-প্যাকেজ-১৭ (লট-১)						১৫৩৪.০৭	Actual Dates									
GD-17 Lot-02	ট্রেইলিং সাকশন হোপার ড্রেজার (হোপার ক্যাপাসিটি ২০০০ ঘনমিটার/ঘন্টা)	থোক	-	ওটিএম (আইসিটি)	সিসিজিপি	জিওবি	২২৬২.২৩	Actual Dates		১৩/০৯/২০২১	১/১৩/২০২২	১০/০২/২০২২	১১/০৪/২০২২	১৮/০৪/২০২২	১৬/০৫/২০২২		১৮ মাস/৫৪০ দিন
	ট্রেইলিং সাকশন হোপার ড্রেজার (হোপার ক্যাপাসিটি ২০০০ ঘনমিটার/ঘন্টা) এর জন্য খুচরা যন্ত্রাংশ সংগ্রহ	থোক	-				৫২.২৫	Planned Days			১২২	২৮	৬০	৭	২৮	২৪৫	
	উপমোট-প্যাকেজ-১৭ (লট-২)						২৩১৪.৪৮	Actual Dates									
GD-18	ওয়াটার ইনজেকশন/জেটিং ড্রেজার	টি	২	ওটিএম (আইসিটি)	নৌপরিবহন মন্ত্রণালয়	জিওবি	৫৩৮.১৬	Planned Dates		২৭/৭/২০২২	৯/৮/২০২২	১০/৬/২০২২	০৫/১২/২০২২	১২/১২/২০২২	১/৯/২০২৩		১২ মাস/৩৬৫ দিন
	ওয়াটার জেটিং/ইনজেকশন ড্রেজার (ফ্রো নুনা তম ৪০০০ ঘনমিটার/ঘন্টা) এর জন্য খুচরা যন্ত্রাংশ সংগ্রহ	থোক	-				৩১.৩৫	Planned Days			৪৩	২৮	৬০	৭	২৮	১৬৬	
	উপমোট-প্যাকেজ-১৮						৫৬৯.৫১	Actual Dates									
GD-19 (Lot-02)	সোল প্রপেল্ড পল্টন মাউন্টেড গ্রাব ড্রেজার (স্পয়েল কেবিলিং বাল্জসহ)	টি	১	ওটিএম (আইসিটি)	সিসিজিপি	জিওবি	১৯৯০.৯৮	Planned Dates		২৭/৭/২০২২	৯/৮/২০২২	১০/৬/২০২২	০৫/১২/২০২২	১২/১২/২০২২	১/৯/২০২৩		১৮ মাস/৫৪০ দিন
	গ্রাব ড্রেজারের জন্য খুচরা যন্ত্রাংশ সংগ্রহ	থোক	-				৩১.৩৫	Planned Days			৪৩	২৮	৬০	৭	২৮	১৬৬	
	উপমোট-প্যাকেজ-১৯ (লট-২)						২০২২.৩৩	Actual Dates									
GD-20 (Lot-01)	সার্ভে ওয়ার্কবোট (ক্যাটামেরিন টাইপ)	টি	৬	ওটিএম (এনসিটি)	নৌপরিবহন মন্ত্রণালয়	জিওবি	৪০৫.০০	Planned Dates		০১/০৮/২০২২	৩১/০৮/২০২২	৯/২৮/২০২২	১১/১২/২০২২	১১/১৯/২০২২	১৭/১২/২০২২		
	সার্ভে এ্যালুমিনিয়াম ওয়ার্কবোট	টি	৪				২১০.০০	Planned Dates									
	ইন্সপেকশন ভেসেল	টি	২				৯৭.০০	Actual Dates			৩০	২৮	৪৫	৭	২৮	১৩৮	১৫ মাস/৪৫০ দিন
	উপমোট-প্যাকেজ-২০						৭১২.০০	Actual Dates									
GD-21 (Lot-2)	ডাইক নির্মাণের জন্য রাবার টিউব	টি	১০	ওটিএম (এনসিটি)	নৌপরিবহন মন্ত্রণালয়	জিওবি	১০০.০০	Planned Dates		৮/৩০/২০২২	৯/২৯/২০২২	১০/২৭/২০২২	১২/১১/২০২২	১২/১৮/২০২২	১/১৫/২০২৩		১৫ মাস/৪৫০ দিন
							১০০.০০	Planned Days			৩০	২৮	৪৫	৭	২৮	১৩৮	
	উপমোট-প্যাকেজ-২১ (লট-২)						১০০.০০	Actual Dates									
GD-22	ট্রেনিং সিমিউলেটর ফর কাটার সাকশন ড্রেজার	টি	২	ওটিএম (এনসিটি)	সংস্থার নির্বাহী প্রধান	জিওবি	২০০.০০	Planned Dates		৯/১/২০২২	১০/২/২০২২	১০/৩০/২০২২	১১/১৪/২০২২	১২/১৮/২০২২	১/১৫/২০২৩		১২ মাস/৩৬৫ দিন
							২০০.০০	Planned Days			৩১	২৮	১৫	৭	২৮	১০৯	
							২১৮৬৯.১৯	Actual Dates									
<b>Total value of goods procurement</b>																	

  
প্রকল্প পরিচালকের স্বাক্ষর

সংস্থা প্রধানের স্বাক্ষর

**Annual Procurement Plan &  
Procurement Implementation Report (2022-2023)**

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Modernization of River Port including allied facilities at Paturia and Daulatdia & Code 224320000

Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million Tk.	Time Code for Process	Avestise EOI	Issue RFP	Tecnical Proposal opening	Tecnical Proposal Evaluation	Financial Proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract		
01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19		
Not Applicable								Planned Dates												
								Planned Days												
								Actual Dates												

*Handwritten signature*

**Ann Annual Procurement Plan &  
Procurement Implementation Report (2022-2023)**

**Budget : Development**

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Modernization of River Port including allied facilities at Paturia and Daulatdia & Code 224320000


Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18
01.	Procurement of Terminal Pontoon with shed under the Project "Modernization of river port including allied facilities at Paturia and Dauladia."	--	06 Nos.	OTM	MoS	GOB	89.999	Planned Dates		28.11.21	26.12.21	16.01.22	30.01.22	06.02.22	20.02.22	20.06.22	--
								Planned Days		28	21	14	7	14	120	84	--
								Actual Dates		03.02.22	06.03.22	24.04.22	--	--	--	--	--
02.	Procurement of Speed boat & Engine boat pontoons with shed under the Project "Modernization of river port including allied facilities at Paturia and Dauladia."	--	04 Nos.	OTM	MoS	GOB	59.998	Planned Dates		30.11.21	29.12.21	18.01.22	01.02.22	08.02.22	22.02.22	22.06.22	
								Planned Days		28	21	14	7	14	120	84	
								Actual Dates		03.02.22	06.03.22	24.04.22	--	--	--	--	--
03.	Procurement of Ro-Ro ferry pontoon including 2 nos 40 feet long ramp under the Project "Modernization of river port including allied facilities at Paturia and Dauladia."	--	04 Nos.	OTM	MoS	GOB	214.808	Planned Dates		03.02.22	07.03.22	26.04.22	22.02.22	01.05.22	11.09.22	--	
								Planned Days		29	21	35	07	14	--	--	--
								Actual Dates		03.02.22	07.03.22	24.04.22	--	--	--	--	--
04.	Procurement of Ro-Ro ferry pontoon including 2 nos 40 feet long ramp under the Project "Modernization of river port including allied facilities at Paturia and Dauladia."	--	04 Nos.	OTM	MoS	GOB	214.808	Planned Dates		30.11.21	28.12.21	18.01.21	22.02.22	01.03.22	11.09.22	--	
								Planned Days		28	21	35	7	14	180	--	
								Actual Dates		03.02.22	07.03.22	24.04.22	--	--	--	--	--
05.	Procurement of Utility ferry pontoon including 40 feet long ramp under the Project "Modernization of river port including allied facilities at Paturia and Dauladia."	--	04 Nos.	OTM	MoS	GOB	90.383	Planned Dates		30.11.21	28.12.21	18.01.21	22.02.22	01.03.22	11.09.22		
								Planned Days		28	21	14	7	14	180	84	
								Actual Dates		03.02.22	06.03.22	24.04.22	--	--	--	--	--
<b>Total Value of Goods Procurement :</b>							<b>669.996</b>										

*Signature*

**Annual Procurement Plan &  
Procurement Implementation Report (2022-2023)**


Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Modernization of River Port including allied facilities at Paturia and Daulatdia & Code 224320000


Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million Tk.	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract		
01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18		
01.	Site Development by carried earth including cutting, filling, leveling, dressing and compaction in Paturia Ghat area.	m <sup>3</sup>	2.76 L m <sup>3</sup>	OTM	--	GOB	109.521	Planned Dates		01.12.21	29.12.21	16.01.22	02.02.22	06.02.22	23.02.22	23.06.22	--		
								Planned Days		28	21	14	7	14	120	84	--		
								Actual Dates		03.02.22	06.03.22	14.04.22	12.05.22	22.05.22	--	--	--		
02.	Site Development by carried earth including cutting, filling, leveling, dressing and compaction in Daulatdia Ghat area.	m <sup>3</sup>	1.88 L m <sup>3</sup>	OTM	--	GOB	80.00	Planned Dates		01.12.21	29.12.21	16.01.22	02.02.22	06.02.22	23.02.22	23.06.22	--		
								Planned Days		28	21	14	7	14	120	84	--		
								Actual Dates		--	--	--	--	--	--	--	--		
03.	Land acquisition: a) Paturia b) Daulatdia	L.S	35 acre 30 acre	--	--	GOB	560.00 360.00 920.00	Planned Dates											
								Planned Days											
								Actual Dates											
<b>Total Value of WORKS Procurement :</b>							<b>1109.521</b>												

  
 26/05/2022  
 মোহাম্মদ তারিকুল হাসান  
 তত্ত্বাবধায়ক একৌশলী (পুর)  
 ও প্রকল্প পরিচালক  
 বামনৌপক, ঢাকা।

**ANNUAL PROCUREMENT PLAN FY: 2022-23 (GOODS)**

Ministry/Division :		Ministry of Shipping										Project Cost (in Lakh Taka)		Approval of Revised DPP		8 Nov-2020		
Implementing Agency :		Ministry of Shipping										Total	334,942.00	Closing Date of Project		31 Dec-2025		
Procuring Entity Name & Code :		Bangladesh Inland Water Transport Authority (BIWTA) & 131016600										GOB	29,662.00	Updated as on		18 Nov-2020		
Project/Program Name & Code :		Bangladesh Regional Waterway Transport Project-1(IDA Credit No. 5842-BD) & 224091900										PA	305,280.00					
BRWTP-Package#	Description of Procurement Package (Goods)	Unit	Quantity	Procedure Method/Type	Contract Approving Authority *	Source of Fund	Estimated Cost in Lakh Taka	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval To Award	Notification of Award	Signing of Contract/PO	Total Time to Contract signing (days)	Time for Completion of Contract	Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
GOODS																		
G2	Procurement of hydrographic survey and related equipment.	Lot	3	OTM/ICB	BIWTA	IDA	2,500.00	Planned Date	Jul-2022	Aug-2022	Nov-2022	Nov-2022	Dec-2022	Dec-2022		Dec-2023		
								Planned Days		45	90	15	7	21	178	365		
								Actual Date										
G3	Modern teaching aids and equipment including computers, bridge and navigation simulators, workshop machinery, life saving items and other	Lot	1	OTM/NCB	PD	IDA	2,200.00	Planned Date	Sep-2022	Oct-2022	Jan-2023	Jan-2023	Feb-2023	Feb-2023		Feb-2024		
								Planned Days		45	90	15	7	21	178	365		
								Actual Date										
G9	Equipment for Hydrological Server system and Data Storage	Lot	1	OTM/NCB	PD	IDA	100.00	Planned Date	Aug-2022	Sep-2022	Dec-2022	Dec-2022	Jan-2023	Jan-2023		Jan-2024		
								Planned Days		45	90	15	7	21	178	365		
								Actual Date										
G12	Material Handling Equipment (Cranes, Pneumatic unloader, Bagging machine and Ground handling equipment) for Pangaon & Ashuganj Cargo	Lot	2	OTM/NCB	MINISTRY	IDA	5,500.00	Planned Date	Jan-2023	Jan-2023	May-2023	May-2023	May-2023	Jun-2023		Jun-2024		
								Planned Days		30	90	15	7	21	163	365		
								Actual Date										
<b>Total for Goods</b>							<b>4,700.00</b>											
<b>Total value of Goods Procurement</b>							<b>2,200.00</b>											

  
 (A.H. Md. Farhad Uzzaman)  
 Deputy Project Director  
 BRWTP-1 Project  
 BIWTA, Dhaka.

  
 Md. Ayub Ali  
 Project Director  
 BRWTP-1 Project  
 BIWTA, Dhaka.

REVISED ANNUAL PROCUREMENT PLAN FY: 2022-23 (WORKS)

Ministry/Division :		Ministry of Shipping											Project Cost (in Lakh Taka)						
Implementing Agency :		Bangladesh Inland Water Transport Authority (BIWTA)											Total	334942.00	Approval of Revised DPP	8 Nov-2020			
Procuring Entity Name & Code :		Bangladesh Inland Water Transport Authority (BIWTA) & 131016600											GOB	29662.00	Closing Date of Project	31 Dec-2025			
Project/Program Name & Code :		Bangladesh Regional Waterway Transport Project-1(IDA Credit No. 5842-BD) & 224091900											PA	305280.00	Updated	18-Nov-20			
BRWTP-Package#	Description of Procurement Package (Works)	Unit	Quantity	Procedure Method/Type	Contract Approving Authority *	Source of Fund	Estimated Cost in Lakh Taka	Itemwise cost (Taka)	Time Code for Process		Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval To Award	Notification of Award	Signing of Contract/PO	Total Time to Contract signing	Time for Completion of Contract	Progress
1	2	3	4	5	6	7	8	9	9		10	11	12	13	14	15	16	17	18
	<b>WORKS</b>																		
W2	Construction of General Cargo Terminal with Allied Infrastructure at Pangaon and Ashuganj																		
	LOT-1: Construction of General Cargo Terminal with Allied Infrastructure at Pangaon	M <sup>3</sup> + M <sup>2</sup> + Rm	175000 (Land Dev) + 65429 (Construction) + 18297 (Protection/B-wall/Kerb)	ICB/OTM	CCGP	IDA	15,700.00		Planned Dates	May-2021	Jul-2021	Sep-2021	Nov-2021	Nov-2021	Dec-2021		Dec-2023	Evaluation ongoing	
									Planned Days		50	60	50	15	25	200	730		
									Actual Date	Feb-2022									
	LOT-2: Construction of General Cargo Terminal with Allied Infrastructure at Ashuganj	M <sup>3</sup> + M <sup>2</sup> + Rm	70000 (Land Dev) + 64669 (Construction) + 14870 (Protection/B-wall/Kerb)	ICB/OTM	CCGP	IDA	18,300.00		Planned Dates	May-2021	Jul-2021	Sep-2021	Nov-2021	Nov-2021	Dec-2021		Dec-2023	Evaluation ongoing	
									Planned Days		50	60	50	15	25	200	730		
									Actual Date	Feb-2022									
W3	Upgradation and Modernization works in existing passenger terminals at a) Chandpur, b) Barishal, and c) Narayangonj including DEPTC at Narayangonj	M <sup>3</sup> + M <sup>2</sup> + Rm	35493 (Land Dev) + 92454 (Construction) + 3638 (Protection/B-wall/Kerb)	ICB/OTM	CCGP	IDA	18,291.55		Planned Dates	Jun-2021	Aug-2021	Oct-2021	Dec-2021	Jan-2022	Feb-22		Feb-24	Evaluation ongoing	
									Planned Days		50	60	50	15	25	200	730		
									Actual Date	Feb-2022									
W4	Development of a new passenger terminal with access and infrastructure construction works at Shasanghat	M <sup>3</sup> + M <sup>2</sup> + Rm	15000 (Land Dev) + 31874 (Construction) + 450.00 (Protection/B-wall)	ICB/OTM	CCGP	IDA	16,900.00		Planned Dates	Jun-2021	Aug-2021	Oct-2021	Dec-2021	Jan-2022	Feb-22		Feb-24	Evaluation ongoing	
									Planned Days		50	60	50	15	25	200	730		
									Actual Date	25/01/2022									

  
 (A.H. Md. Farhad Uzzaman)  
 Deputy Project Director  
 BRWTP-1 Project  
 BIWTA, Dhaka.

  
 Md. Ayub Ali  
 Project Director  
 BRWTP-1 Project  
 BIWTA, Dhaka.

NON CONSULTANCY SERVICE (NCS)																
NCS1	Procurement/Outsourcing of Crews & Staffs (Master-2/Driver -2.Q/Master-3, Officer cook-2, Greaser-4, Loskor-4, Topash-2, Vendery-2) total 21 persons for operation of 2 nos survey/Inspection vessel	pm	48 (for each crew/staff)	NCB/OTM	PD	IDA	247.00	Planned Dates	Sep-2022	Nov-2022	Feb-2023	Feb-2023	Feb-2023	Mar-2023		Mar-2024
								Planned Days		45	90	15	7	21	178	365
								Actual Date								
NCS2	Biodiversity Conservation and Implementation along the IWT Corridor	LS	1	NCB/OTM	PD	IDA	1300.00	Planned Dates	Jan-2023	Feb-2023	May-2023	May-2023	Jun-2023	Jun-2023		Jun-2024
								Planned Days		45	90	15	7	21	178	365
								Actual Date								
<b>Total for Works</b>							<b>70,738.55</b>									



(A.H. Md. Farhad Uzzaman)  
Deputy Project Director  
BRWTP-1 Project  
BIWTA, Dhaka.



Md. Ayub Ali  
Project Director  
BRWTP-1 Project  
BIWTA, Dhaka

REVISED ANNUAL PROCUREMENT PLAN FY: 2022-23 (SERVICES)

Ministry/Division :		Ministry of Shipping											Project Cost (in Lakh Taka)		Approval of Revised DPP		8 Nov-2020			
Implementing Agency :		Bangladesh Inland Water Transport Authority (BIWTA)											Total	334,942.00		Closing Date of Project		31 Dec- 2025		
Procuring Entity Name & Code :		Bangladesh Inland Water Transport Authority (BIWTA) & 131016600											GOB	29,662.00		Updated as on		18 Nov- 2020		
Project/Program Name & Code :		Bangladesh Regional Waterway Transport Project-1(IDA Credit No. 5842-BD) & 224091900											PA	305,280.00						
BRWTP_Package#	Description of Procurement Package of Services	Unit	Quantity	Procedure Method/ Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lakh Taka	Time Code for Process	Advertise-EOI	Issue RFP	Proposal Opening	Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature (days)	Time for Completion of Contract	Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
<b>SERVICES (Firm)</b>																				
1	S 7	Design and Development of System to prepare and disseminate Hydrographic Information Electronically	pm	10	FBS/OPEN INTERNATIONAL	PD	IDA	400.00												
									Planned Dates	Feb-2021	Jun-2021	Jul-2021	Aug-2021	Aug-2021	Sep-2021	Oct-2021	18-Oct-21		Apr-2024	REOI evaluation ongoing
									Planned Days		120	32	30	15	15	30	18	260	900.00	
									Actual Dates	8-Feb-22										
2	S 9/2	Training needs assessment/study and action plan development for establishing /supporting training institutions for inland water transport sector.	pm	10	QCBS/OPEN INTERNATIONAL	PD	IDA	400.00												
									Planned Dates	Feb-2021	Jun-2021	Jul-2021	Aug-2021	Aug-2021	Sep-2021	Oct-2021	18-Oct-21		Apr-2024	REOI evaluation ongoing
									Planned Days		120	32	30	15	15	30	18	260	900.00	
									Actual Dates	16/03/2022										
3	S14/13	Hardware/Networking expert (1 Person)	pm	48	SIC/OPEN	PD	IDA	150.00												
									Planned Dates	Aug-2022	Sep-2022	Oct-2022	Nov-2022	Dec-2022	Dec-2022		Jan-2023			
									Planned Days		30	30	30	15	15	21	18			
									Actual Dates											
4	S14/18	Software/System Expert ( 1 person)	pm	48	SIC/OPEN	PD	IDA	144.00												
									Planned Dates	Aug-2022	Sep-2022	Oct-2022	Nov-2022	Dec-2022	Dec-2022		Jan-2023			
									Planned Days		30	30	30	15	15	21	18			
									Actual Dates											
5	S 15/1	Design and development of AIS (Automatic Identification System) to monitor vessels and Aids to navigation	pm	6	QBS/OPEN INTERNATIONAL	PD	IDA	300.00												
									Planned Dates	1-Jan-21	1-May-21	Jun-2021	Jul-2021	Jul-2021	Aug-2021	Sep-2021	Oct-2021			REOI evaluation ongoing
									Planned Days		120	32	30	15	15	30	18	260		
									Actual Dates	9-Feb-22										
<b>Total for Firm</b>							<b>1,394.00</b>													

*A. H. Md. Farhad Uzzaman*  
23.08.22

(A.H. Md. Farhad Uzzaman)  
Deputy Project Director  
BRWTP-1 Project  
BIWTA, Dhaka.


*Ma. Ayub Ali*  
22.06.2022

Ma. Ayub Ali  
Project Director  
BRWTP-1 Project  
BIWTA, Dhaka.





Const 1	Construction of office building at Dinajpur	m <sup>2</sup>	360.00	OTM	MOS	GOB	90.00	Planned Dates		26.07.22	26.08.22	18.09.22	19.11.22	26.11.22	30.12.22	-	30.06.24
								Planned Days			28	21	60	07	31	147	385
								Actual Dates									
Pac- 18 Lot-1	Construction of Rubber Dams on Tulai River.	No.	-	OTM	MOS	GOB	200.00	Planned Dates		26.07.22	26.08.22	18.09.22	19.11.22	26.11.22	30.12.22	-	30.06.24
								Planned Days			28	21	60	07	31	147	385
								Actual Dates									
Total Value of Procurement Works							4410.00										



(রকিবুল ইসলাম তালুকদার)  
অতিঃ প্রধান প্রকৌশলী (পুর)  
ও  
প্রকল্প পরিচালক

**ANNUAL PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION  
REPORT  
2022-23**

Budget : Development

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : “Construction of Walkway and others allied work on Evicted to the North bank of Dakatia River Shekhatia Bridge to Shuchipara Bridge at Sharasti Upazila in Chandpur District” Code : 2243249.

Package No.	Description of Procurement Package <b>WORKS</b>	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18
<b>New packages</b>																	
WD-2 (Lot-03)	Construction of Walkway and others allied work on Evicted to the North bank of Dakatia River Shekhatia Bridge to Shuchipara Bridge at Sharasti Upazila in Chandpur District.	M <sup>1</sup>	L.S.	OTM/(NC T)	HOPE	GoB	351.28	Planned Dates	-	15-07-22	01-08-22	15-08-22	25-08-22	30-08-22	01-03-22	-	30-06-2023
								Planned Days	-	-	18 day	14 day	10 day	5 day	14 day	60 day	
								Actual Dates	-	-	-	-	-	-	-	-	-
							<b>351.28</b>										


  
 ২৪/৮/২২  
 মোঃ আমজাদ হোসেন  
 নির্বাহী প্রকৌশলী  
 ও  
 প্রকল্প পরিচালক


**ANNUAL PROCUREMENT REVISED PLAN &  
PROCUREMENT IMPLEMENTATION REPORT**

Budget : Development

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Improvement of navigability from Mongla to Pakshi river route via Chandpur-Mawa-Gualanda (1<sup>st</sup> revised),

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18
GD-04	Scanner 1 Nos	No.	01	OTM/RFQ	Project Director	GoB	0.05	Planned Dates		03-07-2022	17-07-2022	31-07-2022	07-08-2022	16-08-2022	13-09-2022		
								Planned Days		0	14	14	7	9	28	72	
								Actual Dates									
<b>Total Value of Goods Procurement</b>							0.05										

  
 ২৫/০৮/২০২২  
**মোঃ নূরুল আমিন**  
 উপ-পরিচালক হিসাব  
 ও অতিরিক্ত দায়িত্ব  
 মোংলা-পাকশি নৌ রুট প্রকল্প


  
 ২৪/০৮/২২  
**মোঃ সুলতান আহমেদ খান**  
 প্রকল্প পরিচালক  
 মোংলা পাকশি নৌ রুট প্রকল্প  
 বিআইডাব্লিউটি, ঢাকা।


**ANNUAL PROCUREMENT REVISED PLAN &  
PROCUREMENT IMPLEMENTATION REPORT**

Budget : Development

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Improvement of navigability from Mongla to Pakshi river route via Chandpur-Mawa-Gualanda (1<sup>st</sup> revised),

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract			
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18			
WD-2	Maintenance Dredging Works (Lot-1, Lot-2, Lot-3, Lot-4)	Lakh-M <sup>3</sup>	160.37	DPM (Bangladesh Navy)	Cabinet committee of Government Purchase	GoB	3620.00	Planned Dates		03-07-2022	24-07-2022	07-08-2022	14-08-2022	22-08-2022	20-09-2022	-	30/06/2025			
								Planned Days		0	21	14	7	8	29	79				
								Actual Dates												
WD-3	Maintenance Dredging Works	Lakh-M <sup>3</sup>	40.00	DPM (BIWTA)	Ministry of Shipping	GoB	600.00	Planned Dates		03-07-2022	24-07-2022	07-08-2022	14-08-2022	22-08-2022	20-09-2022	-	30/06/2025			
								Planned Days												
								Actual Dates												
WD-4	Earthen Dyke (Lots of Different)	Lakh-M <sup>3</sup>	6.67	OTM	Project Director	GoB	42.00	Planned Dates		03-07-2022	17-07-2022	31-07-2022	07-08-2022	16-08-2022	13-09-2022	-				
								Planned Days		0	14	14	7	9	28	72				
								Actual Dates												
WD-5	Bamboo Paling and torja wall (Lots of Different)	Lakh-M <sup>2</sup>	1.00	OTM	Project Director	GoB	26.67	Planned Dates		03-07-2022	17-07-2022	31-07-2022	07-08-2022	16-08-2022	13-09-2022	-				
								Planned Days		0	14	14	7	9	28	72				
								Actual Dates												
<b>Total Value of Works Procurement</b>							4288.67													

  
**মোঃ নূরুল আমিন**  
 উপ-পরিচালক হিসাব  
 ও অতিরিক্ত দায়িত্ব  
 মোংলা-পাকশি নৌ রুট প্রকল্প


  
**মোঃ সুলতান আহমেদ খান**  
 প্রকল্প পরিচালক  
 মোংলা-পাকশি নৌ রুট প্রকল্প  
 বিআইডাব্লিউটি, ঢাকা।

**PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT**

Budget : Development

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Establishment of River Port at Chilmary (Ramna, Jorgachh, Rajibpur, Rowmari, Nayarhat) & Code no-2243443

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18
<b>New Packages (GOODS)</b>																	
1	মোটরজানঃ ক) জীপ-১টি, {(রেজিস্ট্রেশন ফি, ট্যাক্স, ভ্যাটসহ) এবং (সিএনজি কনভারশন, গাড়ি সংশ্লিষ্ট পার্টস ও বাম্পারসহ ইত্যাদি খ) ডাবল কেবিন পিকআপ-১টি {(রেজিস্ট্রেশন ফি, ট্যাক্স ও ভ্যাটসহ) এবং (ক্যানোপি ও গাড়ি সংশ্লিষ্ট পার্টস ও বাম্পারসহ ইত্যাদি)}	Nos	2	OTM	PD	GOB	12.7	Planned Dates		16-08-2022	06-09-2022	15-09-2022	22-09-2022	27-09-2022	16-10-2022		90 Days
								Planned Days			21	10	7	5	18	61	
								Actual Date									
2	জলযান (কেবিন কুজার) ১টি	Nos	1	OTM	PD	GOB	15.00	Planned Dates		30-08-2022	23-09-2022	23-10-2022	02-11-2022	09-11-2022	23-11-2022		180 Days
								Planned Days			21	10	7	5	18	61	
								Actual Date									
3	পল্টুন	Nos	5	OTM	PD	GOB	35.00	Planned Dates		10-10-2022	02-10-2022	02-11-2022	13-11-2022	20-11-2022	06-12-2022		365 Days
								Planned Days			21	10	7	5	18	61	
								Actual Date									
<b>Total Value of Goods Procurement</b>							<b>62.7</b>										


  
 মোঃ শফিকুল্লাহ  
 প্রকল্প পরিচালক (পূর্ব)  
 প্রকল্প পরিচালক  
 বাসক বিভাগ বাসনৌপক, বরিশাল

**PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT**

Budget : Development

Ministry/Division : Ministry of Shipping  
Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
Project/Programme Name & Code : Establishment of River Port at Chilmari (Ramna, Jorgachh, Rajibpur, Rowmari, Nayarhat) & Code no-2243443

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18	
<b>New Packages (WORKS)</b>																		
1	<b>ভূমি উন্নয়ন</b>							64.3	Planned Dates		25-08-2022	20-09-2022	20-10-2022	29-10-2022	06-11-2022	20-11-2022		360 Days
	১) রমনা, পূর্ত কাজ-৩, লট-০১	m <sup>3</sup>	0.30	OTM	PD	GOB	Planned Days					25	30	10	7	14	86	
	২) জোড়গাছ, পূর্ত কাজ-৭, লট-০১	m <sup>3</sup>	2.00	OTM	PD	GOB	Actual Date											
	<b>ভূমি উন্নয়ন, ষ্টীল জেট নির্মাণ, যাত্রী বিশ্রামাগার, টয়লেট কমপ্লেক্স</b>								26.50	Planned Dates		10-10-2020	02-10-2022	02-11-2022	13-11-2022	20-11-2022	06-12-2022	
১) রাজিবপুর, পূর্ত কাজ-১২, লট-০১	LS		OTM	PD	GOB	Planned Days					22	30	11	7	16	86		
২) রৌমারী, পূর্ত কাজ-১৩, লট-০১	LS		OTM	PD	GOB	Actual Date												
৩) নয়ারহাট, পূর্ত কাজ-১৪ লট-০১	LS		OTM	PD	GOB													
3	<b>সীমানা প্রাচীর ও বার বারবেড ওয়ারসহ</b>							48.00	Planned Dates		28-08-2022	20-09-2022	20-10-2022	29-10-2022	06-11-2022	20-11-2022		180 Days
	১) রমনা, পূর্ত কাজ-০৩, লট-০১	Sqm	660	OTM	PD	GOB	Planned Days					22	30	10	7	14	83	
	২) জোড়গাছ, পূর্ত কাজ-১০, লট-০১	Sqm	1740	OTM	PD	GOB	Actual Date											
	<b>Total Value of Works Procurement</b>								138.80									


  
 মোঃ শফিউল্লাহ  
 প্রকল্প পরিচালক প্রকৌশলী (পুর)  
 প্রকল্প পরিচালক  
 বিভাগ বামনৌপক, বরিশাল

**ANNUAL PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT  
2022-23**

Budget : Development

Ministry/Division : Ministry of Shipping  
Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA) & 5205  
Project/Programme Name & Code : Establishment of Inland Container River Port at Ashuganj ,152- 224245900

Package No.	Description of Procurement Package (WORKS)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Lakh Tk.	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD-01	Construction of Infrastructural facilities (Civil & related items) (Proposed as per RDPP)	Each	Each	OTM (ICT) (International by Indian Contractor)	CCGP	DPA (LoC & GoB)	70900.00 (Proposed as per RDPP)	Planned Dates	-	01-08-2022	11-09-2022	09-10-2022	19-10-2022	24-10-2022	07-11-2022	-	Dec/24
								Planned Days	-	-	42 day	28 day	10 day	5 day	14 day	99 day	518 day
								Actual Dates	-	-	-	-	-	-	-	-	-
Total =							70900.00										

  
**06.08.2022**  
**(Md. Shajadur Rahman)**  
 Superintending Engineer,  
 Dhaka Circle, BIWTA,  
 &  
 Project Director

## ANNUAL PROCUREMENT REVISED PLAN & PROCUREMENT IMPLEMENTATION REPORT

Budget: Development  
Year: 2022-2023

Ministry / Division : Ministry of Shipping  
Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
Project/Programmed Name & Code : "Construction & Installation of demarcation pillar, Walkway, Bank Protection, Jetty with allied work on Evicted Foreshore Land of the River Buriganga, Turag, Balu and Sitalakhya (2nd Phase) (1st Revised)".

Project Code: 224245700

Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	New Package																
RWD-18	ঢাকা, টাঙ্গী ও নারায়ণগঞ্জ নদী বন্দরের নদীর তীরভূমিতে জনসচেতনতা মূলক সাইনবোর্ড স্থাপন কাজ। (একাধিক লট)	Nos	76	LTM	PD	GOB	137.79	Planned Dates	---	15-Jul-22	05-Aug-22	20-Aug-22	09-Sep-22	16-Sep-22	14-Oct-22	---	May-23
								Planned Days	---	---	21 days	15 days	20 days	07 days	28 days	91 days	210 days
								Actual Dates	---	---	---	---	---	---	---	---	---
RWD-29	ঢাকা, টাঙ্গী ও নারায়ণগঞ্জ নদী বন্দরের অধীনে বিভিন্ন স্থানে বিভিন্ন প্রজাতির বৃক্ষরোপণ কাজ। (একাধিক লট)	Meter	-	OTM	PD	GOB	340.10	Planned Dates	---	15-Jul-22	12-Aug-22	27-Aug-22	16-Sep-22	23-Sep-22	21-Oct-22	---	May-23
								Planned Days	---	---	28 days	15 days	20 days	07 days	28 days	98 days	210 days
								Actual Dates	---	---	---	---	---	---	---	---	---
Total Value of Works Procurement =							477.89										

  
 28/07/2022  
 (সাবু জাফর মোহাম্মদ শাহনেওয়াজ কবির)  
 উত্তরাধিকার প্রকৌশলী (ডাঃ)  
 জেজিইং বিভাগ, বিআইডব্লিউটিএ, ঢাকা  
 প্রকল্প পরিচালক

**ANNUAL PROCUREMENT REVISED PLAN & PROCUREMENT IMPLEMENTATION REPORT**

Budget : Development

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Determination of Standard High Water Level (SHWL), Standard Low Water Level (SLWL) and Re-Classification of Inland Waterways in Bangladesh & Code : 224345400

Package No.	Description of Procurement Package GOODS	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18
GD3	ArcGis and Oracel software	No	2	OT M	Chairman BIWTA	GOB	18.00	Planned Dates		21-08-22	04-09-22	18-09-22	02-10-22	09-10-22	07-11-22		
								Planned Days		0	14	14	14	7	28	77	30.06.23
								Actual Date									
GD4	Water Resources (20 years Water Level Data) and Bench Mark Value	No	402 stations	DPM, Mulltipul Source (BWDB, CPA, MPA, WARPO, SOB)	Chairman BIWTA	GOB	1.21	Planned Dates		17-07-22	01-08-22	14-08-22	28-08-22	04-09-22	02-10-22		
								Planned Days		0	14	14	14	7	28	77	30.06.23
								Actual Date									
<b>Total Value of Goods Procurement</b>							<b>19.21</b>										

  
 ২৯/০৬/২২  
 (মোঃ আলফাজ উদ্দীন)  
 যুগ্ম-পরিচালক (টাইড) ভারপ্রাপ্ত  
 হাইড্রোগ্রাফি বিভাগ, বাসনৌপক, ঢাকা  
 ও  
 প্রকল্প পরিচালক।

## ANNUAL PROCUREMENT REVISED PLAN & PROCUREMENT IMPLEMENTATION REPORT

Budget: Development  
Year: 2022-2023

Ministry / Division : Ministry of Shipping  
Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
Project/Programmed Name & Code : "Construction & Installation of demarcation pillar, Walkway, Bank Protection, Jetty with allied work on Evicted Foreshore Land of the River Buriganga, Turag, Balu and Sitalakhya (2nd Phase) (1st Revised)".

Project Code: 224245700

Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	New Package																
RWD-18	ঢাকা, টঙ্গী ও নারায়ণগঞ্জ নদী বন্দরের নদীর তীরভূমিতে জনসচেতনতামূলক সাইনবোর্ড স্থাপন কাজ। (একাধিক লট)	Nos	76	LTM	PD	GOB	137.79	Planned Dates	---	15-Jul-22	05-Aug-22	20-Aug-22	09-Sep-22	16-Sep-22	14-Oct-22	---	May-23
								Planned Days	---	---	21 days	15 days	20 days	07 days	28 days	91 days	210 days
								Actual Dates	---	---	---	---	---	---	---	---	---
RWD-29	ঢাকা, টঙ্গী ও নারায়ণগঞ্জ নদী বন্দরের অধীনে বিভিন্ন স্থানে বিভিন্ন প্রজাতির বৃক্ষরোপণ কাজ। (একাধিক লট)	Meter	-	OTM	PD	GOB	340.10	Planned Dates	---	15-Jul-22	12-Aug-22	27-Aug-22	16-Sep-22	23-Sep-22	21-Oct-22	---	May-23
								Planned Days	---	---	28 days	15 days	20 days	07 days	28 days	98 days	210 days
								Actual Dates	---	---	---	---	---	---	---	---	---
<b>Total Value of Works Procurement =</b>							<b>477.89</b>										

  
 28/07/2022  
 (আবু জাফর মোহাম্মদ শাহনেওয়াজ কবির)  
 জরায়ম প্রকৌশলী (ডাঃ)  
 প্রকল্প বিভাগ, বিআইডব্লিউটিএ, ঢাকা  
 প্রকল্প পরিচালক

**ANNUAL PROCUREMENT REVISED PLAN &  
PROCUREMENT IMPLEMENTATION REPORT**

Budget : Development

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Establishment of Dhaka-Laksmipur Navigational route on Meghna (lower) River & Code No.- 224307600

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18
WD-04	Ancillary Work and Construction of earthen dyke.	per Cum	8.00	OTM	PD	GOB	14.399	Planned Dates		03/07/2022	18/07/2022	08/08/2022	21/08/2022	29/08/2022	01/09/2022	-	30/06/2023
								Planned Days		-	15	13	13	8	3	52	-
								Actual Dates									
WD-03	Construction of Tarja wall	m2	7000	OTM	PD	GOB	2.10	Planned Dates		03/07/2022	18/07/2022	08/08/2022	21/08/2022	29/08/2022	01/09/2022	-	30/06/2023
								Planned Days		-	15	13	13	8	3	52	-
								Actual Dates									
<b>Total Value of Works Procurement</b>							16.499										

  
 23/06/2022


(আব্দুর রব মন্ডল)  
 নির্বাহী প্রকৌশলী (পুর)  
 ড্রেজিং বিভাগ, বাঅনৌপক, ঢাকা  
 প্রকল্প পরিচালক

**ANNUAL PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT  
FOR THE YEAR 2022-2023**

Budget : Development

Ministry/Division : Ministry of Shipping  
Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
Procuring Entity Name & Code No. : Bangladesh Inland Water Transport Authority (BIWTA) : 15205  
Project/Programme Name & Code No. : "Establishment of River Port with allied facilities at Nagarbari (1<sup>st</sup> Revised)". : 224236500

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18
G-3	Procurement of 02 Nos. Mobile Harbor Crane, 01 No. Fork Lift & 01 No. Convoy Velt at Nagarbari under the project of "Establishment of River Port with allied facilities at Nagarbari (1st Revised)".	NOS	4	OTM	MoS	GoB	406.00	Planned Dates	-	05-10-22	09-11-22	07-12-22	14-12-22	21-12-22	18-01-23	-	27-06-2023
								Planned Days	-	-	35 day	28 day	7 day	7 day	28 day	105 days	-
								Actual Date	-	-	-	-	-	-	-	-	-
G-4	Purchase of furniture for use in various infrastructures at Nagarbari under the project of "Establishment of River Port with allied facilities at Nagarbari (1st Revised)".	LS	LS	OTM	PD	GoB	5.0	Planned Dates	-	19-10-22	15-11-22	13-12-22	20-12-22	27-12-22	25-01-23	-	25-06-2023
								Planned Days	-	-	27 day	28 day	7 day	7 day	29 day	98 days	-
								Actual Date	-	-	-	-	-	-	-	-	-
<b>Total Value of Goods Procurement</b>							<b>411.00</b>										


  
 29/04/22  
 (মোঃ নিজাম উদ্দিন পাঠান)  
 নির্বাহী প্রকৌশলী, প্রকৌশল বিভাগ  
 ও  
 প্রকল্প কাজে নিয়োজিত কর্মকর্তা।

**ANNUAL PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT  
FOR THE YEAR 2022-2023**

Budget : Development

Ministry/Division : Ministry of Shipping  
Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
Procuring Entity Name & Code No. : Bangladesh Inland Water Transport Authority (BIWTA) 15205  
Project/Programme Name & Code No. : "Establishment of River Port with allied facilities at Nagarbari (1<sup>st</sup> Revised)". 224236500

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
W-8	Construction of 06 Nos. Godown (Warehouse), 03 Nos. Open shedded Warehouse and 01 No. Workshop at Nagarbari under the project of "Establishment of River Port with allied facilities at Nagarbari (1st Revised)".	Sqm	14582.00	OTM	MoS	GoB	431.50	Planned Dates	-	15-07-22	14-08-22	11-09-22	18-09-22	25-09-22	23-10-22	-	29-06-2023
Planned Days								-	-	30 day	28 day	7 day	7 day	28 day	100 days	-	
Actual Dates								-	-	-	-	-	-	-	-	-	-
W-14	Dredging Work by Cutter Suction Dredger in Channel and Basin in front of Nagarbari Port Area at Nagarbari under the project of "Establishment of River Port with allied facilities at Nagarbari (1st Revised)".	Cum	12 lakh	OTM	HOPE	GoB	216.00	Planned Dates	-	10-10-22	16-11-22	12-12-22	19-12-22	26-12-22	23-01-23	-	27-06-2023
Planned Days								-	-	37 day	26 day	7 day	7 day	28 day	105 days	-	
Actual Dates								-	-	-	-	-	-	-	-	-	-
W-15	Installation of Fire Fighting System Over the Whole Port Area at Nagarbari under the project of "Establishment of River Port with allied facilities at Nagarbari (1st Revised)".	LS	LS	OTM	PD	GoB	30.0	Planned Dates	-	17-07-22	21-08-22	20-09-22	27-09-22	04-10-22	03-11-22	-	28-06-2023
Planned Days								-	-	35 day	30 day	7 day	7 day	30 day	109 days	-	
Actual Dates								-	-	-	-	-	-	-	-	-	-
W-17	Gardening & Beautification works Over the Whole Port Area at Nagarbari under the project of "Establishment of River Port with allied facilities at Nagarbari (1st Revised)".	LS	LS	OTM	PD	GoB	5.0	Planned Dates	-	19-10-22	09-11-22	07-12-22	14-12-22	21-12-22	18-01-23	-	25-06-2023
Planned Days								-	-	21 day	28 day	7 day	7 day	28 day	91 days	-	
Actual Dates								-	-	-	-	-	-	-	-	-	-
<b>Total Value of Works Procurement</b>							<b>682.50</b>										


  
 29/6/22  
 (মোঃ নিজাম উদ্দিন পাঠান)  
 নির্বাহী প্রকৌশলী, প্রকৌশল বিভাগ  
 ও  
 প্রকল্প কাজে নিয়োজিত কর্মকর্তা।

**ANNUAL PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT  
FOR THE YEAR 2022-2023**

Budget : Development

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code No. : Bangladesh Inland Water Transport Authority (BIWTA) 15205  
 Project/Programme Name & Code No. : "Establishment of Inland Container and Bulk Terminal at Khanpur, Narayangonj". 224353100

Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Avestise EOI	Issue RFP	Tecnical Proposal opening	Tecnical Proposal Evaluation	Financial Proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7		9	10	11	12	13		14	15	16	17	18
S-1	Consultancy Services for Detailed Design of Architectural, Structural, Equipment & Utilities including Cost Estimate and Construction Supervision for the Project of "Establishment of Inland Container and Bulk Terminal at Khanpur, Narayangonj".	LS	LS	QCBS	MoS	GoB	266.60	Planned Dates	-	-	20-07-2022	21-08-2022	12-09-2022	27-09-2022	12-10-2022	10--11-2022	-	1520 day
								Planned Days	-	74 day	73 day	32 day	22 day	15 day	15 day	29 day	260 day	-
								Actual Dates	23-02-22	08-05-2022	-	-	-	-	-	-	-	-
<b>Total Value of Service Procurement</b>							<b>266.60</b>											

  
 29/3/22  
 (মোঃ নিজাম উদ্দিন পাঠান)  
 নির্বাহী প্রকৌশলী  
 ও  
 প্রকল্প পরিচালক।

**PROCUREMENT PLAN 2022-2023**

Ministry/ Division	Ministry of Shipping		
Agency	Bangladesh Inland Water Transport Corporation (BIWTC)		
Procuring Entity & Code	Bangladesh Inland Water Transport Corporation (BIWTC)	1520101	
Project/ Programme Name	Construction of 35 nos commercial vessels, 8 nos auxiliary vessels and 2 (Two) nos. New slipways for BIWTC		
Project Code	224276800		


Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost (Lakh Tk)	Time Code for Process	Advertise Prequal (if applicable)	Offer Invite / Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract / Work order	Total time to Contract Signature (Days)	Time of Copletion of Contract (Days / Dates)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

**PROCUREMENT OF GOODS**

GD1	Procurement of Computer (PC), Laptop, Photocopier and Printer (2 Lots)	Nos.		OTM (NCT) / RFQ / DPM	BIWTC	GOB 95% BIWTC 5%	5.00	Planned Days	NA								
								Planned Dates	NA								
								Actual Dates	NA								
Lot-2	Procurement of Computer (PC), Laptop, and Laser Printer	Nos.	As per req.	OTM (NCT) / RFQ / DPM	BIWTC	GOB 95% BIWTC 5%	5.00	Planned Days	NA	0	21	21	7	7	28	84	30
								Planned Dates	NA	11-Sep-22	2-Oct-22	23-Oct-22	30-Oct-22	6-Nov-22	4-Dec-22	84	3-Jan-23
								Actual Dates	NA								
GD2	Procurement of Furniture	Nos.	As per req.	OTM (NCT) / RFQ / DPM	BIWTC	GOB 95% BIWTC 5%	5.00	Planned Days	NA	0	21	21	7	7	28	84	30
								Planned Dates	NA	11-Sep-22	2-Oct-22	23-Oct-22	30-Oct-22	6-Nov-22	4-Dec-22	84	3-Jan-23
								Actual Dates	NA								

**PROCUREMENT OF SERVICE**

SD6	Selection of Study Tour Management Firm for Organising and Implementing Overseas Study Tour Program on Commercial & Auxiliary vessel's Design and Slipway Construction	Persons	32	OTM (NCT)	HOPE, BIWTC	GOB 95% BIWTC 5%	384.00	Planned Days	NA								
								Planned Dates	NA								
								Actual Dates	NA								
Lot-1	Group-1: Sweden, Denmark & Germany Group-2: Spain, France & Portugal	Persons	16	OTM (NCT)	HOPE, BIWTC	GOB 95% BIWTC 5%	192.00	Planned Days	NA	0	21	21	7	7	28	84	30
								Planned Dates	NA	15-Sep-22	6-Oct-22	27-Oct-22	3-Nov-22	10-Nov-22	8-Dec-22	84	7-Jan-23
								Actual Dates	NA								

  
 27.07.2022  
**Kh. Abul Ansan**  
 Assistant Engineer  
 Marine Construction Cell  
 BIWTC, Dhaka

  
 29/9/22  
 মোঃ জিয়াউল ইসলাম  
 মুখ্য কো-নিরীক্ষক  
 ও প্রকল্প পরিচালক  
 ৩৫টি বাণিজ্যিক জলবান দি:  
 বিআইডব্লিউটিসি, ঢাকা

Annual Procurement Plan (Goods)  
Project Name : Construction of Cargo Vehicle Terminal at Benapole Land Port

Ministry /Division: Ministry of Shipping  
Agency: Bangladesh Land Port Authority  
Procuring Entity Name & Code: Chairman, Bangladesh Land Port Authority  
Project Code : 224301700

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in lac Tk.	Time code for Process	Advertise Prequali (If applicable)	Invite/ Advertise tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time of Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
GD-1	Supplying of computer with printer and photocopier for Project office Dhaka & Benapole land port.	Set	Computer/Laptop-3 set, Photocopier-1 set	OTM	PD	GOB	10.48	Planned Dates		15.08.22	07.09.22	20.09.22	27.09.22	30.09.22	15.10.22		15.11.22	
								Planned days		15	23	13	7	03	-	61	30	
								Actual dates										
GD-2	Supplying of Furniture at Project Office Dhaka & Benapole land port	-	-	RFQ	PD	GOB	5.00	Planned Dates		15.08.22	25.08.22	04.09.22	11.09.22	20.09.22	30.09.22		29.11.22	
								Planned days		15	10	10	7	09	-	51	60	
								Actual dates										
								Planned days		15	23	13	7	03	-	61	30	
	Total Value of Goods Procurement						15.48											


Note: GD - Goods

**Annual Procurement Plan-2022-23 (Works)**

Project / Name : Construction of Cargo Vehicle Terminal at Benapole Land Port

Ministry / Division: Ministry of Shipping  
 Agency: Bangladesh Land Port Authority  
 Procuring Entity Name & Code: Chairman, Bangladesh Land Port Authority  
 Project Code : 224301700

Package No.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in lac Tk.	Time code for Process	Advertise Prequali( If applicable)	Invite/ Advertise tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time of Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
W-5	Construction of Watch Tower and Electrification under Cargo Vehicle Terminal Project.	RM	--	OTM	PD	GOB	700.00	Planned Dates		15.08.22	15.09.22	06.10.22	27.10.22	07.11.22	05.12.22	--	--	
								Planned days		25	30	21	21	10	28	135	200	
								Actual dates										
								Actual dates										
W-7	Firefighting System under the Project Cargo Vehicle Terminal	Sqm		OTM	PD	GOB	432.00	Planned Dates		15.08.22	15.09.22	06.10.22	27.10.22	07.11.22	05.12.22	--	--	
								Planned days		25	30	21	21	10	28	135	200	
								Actual dates										
								Actual dates										
<b>Total Value of Works Procurement</b>							<b>1132.00</b>											



**Annual Procurement Plan-2022-23 (Goods)**  
Project / Name : Development of Belonia Land Port(Sp. Revised)

Ministry / Division: Ministry of Shipping  
Agency: Bangladesh Land Port Authority  
Procuring Entity Name & Code: Project Director  
Project Code : 224259100

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in lac Tk.	Time code for Process	Advertise Prequali( If applicable)	Invite/ Advertise tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time of Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-1	Supplying of computer with printer and Photocopier	Set	Comput er-2 set, Photocopier-1	RFQ	PD	GOB	5.00	Planned Dates		15.08.22	07.09.22	20.09.22	27.09.22	30.09.22	15.10.22		15.11.22
								Planned days		15	23	13	7	03	-	61	30
								Actual dates									
GD-2	Supplying of Furniture	-	-	RFQ	PD	GOB	5.00	Planned Dates		15.08.22	25.08.22	04.09.22	11.09.22	20.09.22	30.09.22		29.11.22
								Planned days		15	10	10	7	09	-	51	60
								Actual dates									
GD-3	Supplying of weighing scale	No.	1	RFQ	PD	GOB	3.00	Planned Dates		15.08.22	07.09.22	20.09.22	27.09.22	30.09.22	15.10.22		15.11.22
								Planned days		15	23	13	7	03	-	61	30
								Actual dates									
<b>Total Value of Goods Procurement</b>							<b>13.00</b>										

Note: GD - Goods

*(Handwritten signature)*  
51

## Annual Procurement Plan-2022-23 (Goods)

Project / Name: Development of Balla Land Port

Ministry / Division: Ministry of Shipping  
 Agency: Bangladesh Land Port Authority  
 Procuring Entity Name & Code: Chairman, Bangladesh Land Port Authority  
 Project Code :224092100

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in lac Tk.	Time code for Process	Advertise Prequali( If applicable)	Invite/ Advertise tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time of Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-1	Supplying of computer(Desktop/Laptop) with printer and Photocopier	Set	Computer Desktop/ Laptop 01-1 set, Photocopier-2	RFQ	PD	GOB	5.00	Planned Dates		15.08.22	07.09.22	20.09.22	27.09.22	30.09.22	15.10.22		15.11.22
								Planned days		15	23	13	7	03	-	61	30
								Actual dates									
GD-2	Supplying of Furniture	-	-	RFQ	PD	GOB	5.00	Planned Dates		15.08.22	25.08.22	04.09.22	11.09.22	20.09.22	30.09.22		29.11.22
								Planned days		15	10	10	7	09	-	51	60
								Actual dates									
GD-3	Supplying of weighing scale	No.	2	OTM	PD	GOB	6.00	Planned Dates		20.03.23	13.04.23	26.04.23	03.05.23	06.05.23	15.10.23		15.06.23
								Planned days		15	23	13	7	03	7	68	30
								Actual dates									
<b>Total Value of Goods Procurement</b>							<b>16.00</b>										

Note: GD - Goods


67



**Annual Procurement Plan-2022-23 (Works)**  
Project Name : Development of Balla Land Port

Ministry / Division: Ministry of Shipping  
Agency: Bangladesh Land Port Authority  
Procuring Entity Name & Code: Chairman, Bangladesh Land Port Authority  
Project Code: 224092100

Package No.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in lac Tk.	Time code for Process	Advertise Prequali (If applicable)	Invite/ Advertise tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time of Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Civil-6	External electrification at Balla land port, Habiganj.	LS	--	OTM	PD	GOB	100.00	Planned Dates		30.08.22	15.09.22	06.10.22	14.10.22	21.10.22	19.11.22	--	19.04.23
								Planned days		10	15	21	07	07	28	88	150
								Actual dates									
	<b>Total Value of Works Procurement</b>						100.00										

*Handwritten mark*

*Handwritten mark*

*Handwritten signature*

## Annual Procurement Plan-2022-23 (Goods)

Project Name: Development of Dhanuakamalpur Land Port(1<sup>st</sup> Revised)

Ministry / Division: Ministry of Shipping  
 Agency: Bangladesh Land Port Authority  
 Procuring Entity Name & Code: Project Director  
 Project Code : 224259100

Package No.	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in lac Tk.	Time code for Process	Advertise Prequali( If applicable)	Invite/ Advertise tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to contract signature	Time of Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
GD-1	Supplying of computer with printer and photocopier	Set	Computer (Laptop)- 1 set, Printer-1 Photocopier- 1 set	RFQ	PD	GOB	3.56	Planned Dates		15.03.23	07.04.23	20.04.23	27.04.23	30.04.23	15.5.23		15.06.23	
								Planned days		15	23	13	7	03	-	61	30	
								Actual dates										
GD-2	Supplying of Furniture at Dhanuakamalpur land port.	-	-	RFQ	PD	GOB	5.00	Planned Dates		15.03.23	25.03.23	04.04.23	11.04.23	20.04.23	30.04.21		20.06.23	
								Planned days		15	10	10	7	09	-	51	50	
								Actual dates										
GD-3	Supplying of weighing scale at Dhanuakamalpur land port.	-	2	RFQ	PD	GOB	3.00	Planned Dates		15.03.23	07.04.23	20.04.23	27.04.23	30.04.23	15.5.23		15.06.23	
								Planned days		15	23	13	7	03	-	61	30	
								Actual dates										
GD-4	Supply and Installation of CCTV	-	-	RFQ	PD	GOB	5.00	Planned Dates		15.03.23	25.03.23	04.04.23	11.04.23	20.04.23	30.04.21		20.06.23	
								Planned days		15	10	10	7	09	-	51	50	
								Actual dates										
	<b>Total Value of Goods Procurement</b>						<b>16.56</b>											

Note: GD - Goods

*(Handwritten signature)*

*(Handwritten mark)*



# বাংলাদেশ শিপিং কর্পোরেশন Bangladesh Shipping Corporation



(An Enterprise of the Govt. of the People's Republic of Bangladesh Established Under President's Order No. 10 of 1972)

স্মারক নং-১৮.১৬.০০০০.৩৫৩.০১.০০২.২২/১১৬৬

তারিখঃ ১৯ জুলাই, ২০২২ খ্রিঃ

বিষয়ঃ মাননীয় প্রধানমন্ত্রী কর্তৃক উদ্বোধনযোগ্য অবকাঠামো ও স্থাপনার তালিকা প্রেরণ সংক্রান্ত।

সূত্র নংঃ- নৌ-পরিবহন মন্ত্রণালয়ের সূত্র নং-১৮.০০.০০০০.০০০.৯৯.০০৮.২১.১৭৩ তারিখঃ ১৮-০৭-২০২২ খ্রিঃ

মহোদয়,

উপর্যুক্ত বিষয় ও সূত্রোক্ত স্মারকের প্রেক্ষিতে বিনীতভাবে জানানো যাচ্ছে, বিষয়োক্ত চাহিত তথ্যাদির বিষয়ে নৌপরিবহন মন্ত্রণালয়ের অধীনস্থ সংস্থা বিএসসিতে বর্তমানে মাননীয় প্রধানমন্ত্রী কর্তৃক উদ্বোধনযোগ্য বাস্তবায়িত/নির্মিত/নির্মানাধীন অবকাঠামো/জলযান ও স্থাপনা না থাকায় শূন্য তালিকা মহোদয়ের সদয় অবগতি পরবর্তী কার্যক্রমের নিমিত্তে প্রেরণ করা হলো।

আপনার অনুগত  
বাংলাদেশ শিপিং কর্পোরেশনের পক্ষে

(মোহাম্মদ আশরাফুল আমিন)

উপ-সচিব ও মহাব্যবস্থাপক (প্রশাসন)

বিএসসি, চট্টগ্রাম।

যোগাযোগঃ ০৩১-৭২৪৮৩২

E-mail: gm-admin@bsc.gov.bd

সচিব

নৌপরিবহন মন্ত্রণালয়

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার

বাংলাদেশ সচিবালয়, ঢাকা।

দৃষ্টি আকর্ষণঃ মীর মোহাম্মদ মাহবুবুর রহমান, উপসচিব।

স্মারক নং-১৮.১৬.০০০০.৩৫৩.০১.০০২.২২/১১৬৬(২)

তারিখঃ ১৯ জুলাই, ২০২২ খ্রিঃ

অনুলিপিঃ-(সদয় অবগতি ও পরবর্তী কার্যার্থে প্রেরণ করা হলো)

০১। জনাব মোঃ নজরুল ইসলাম, উপসচিব (বিএসসি শাখা), নৌপরিবহন মন্ত্রণালয়, ঢাকা।

০২। সহকারী ব্যবস্থাপক, ব্য.প. সেল, বিএসসি, চট্টগ্রাম-ব্যবস্থাপনা পরিচালক মহোদয়ের সদয় জ্ঞাতার্থে।

(মোহাম্মদ আশরাফুল আমিন)

উপ-সচিব ও মহাব্যবস্থাপক (প্রশাসন)



THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)

Ministry/Division: Ministry of Shipping

Agency: Chittagong Port Authority

Procuring Entity Name & Code: Chittagong Port Authority


Project/Programme Name & Code: Navigability Enhancement in Karnaphuli River by garbage removal and dredging form Sadarghat to Bakaliar Char.

Budget: Development

FY : 2017-2018 to 2024-2025

Package No.	Description of Procurement Item	Unit	Qty. In Lakh	Procurement of Method & Type	Contract Approving Authority	Source of Fund	Estd. cost in Tk. (Lakh)	Time Code for Process	Advertise prequalification (if applicable)	Advertise tender/ issue RFP	Opening of Tender/ Proposal	Evaluation of Tender/ Proposal	Approval of Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
01	Navigability Enhancement in Karnaphuli River by garbage removal and dredging form Sadarghat to Bakaliar Char.	cubic meter		DPM	CCGP	CPA's own fund	Original: 258.4685 Revised: 295.5300	Planned Dates	N.A.	08/07/17	13/08/17	29/08/17	11/01/18	29/01/18	26/02/18		30/06/25
	a. Dredging form Karnaphuli Shipyard to Fishery Ghat		15.80					Planned Days	--	00	36	17	135	18	28	234	2575 ED
	b. Dredging form Fishery Ghat to 3rd Karnaphuli Bridge		15.85					Actual Dates	--	08/07/17	13/08/17	29/08/17	11/01/18	08/03/18	05/05/18		30/06/25
	c. Dredging form 3rd Karnaphuli Bridge to Bakaliar Char		18.85														
	d. Maintenance Dredging		14.70														

  
প্রকল্প পরিচালক (সদরঘাট টু বাকলিয়ার চর ড্রেজিং প্রকল্প)  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

  
সচিব  
চট্টগ্রাম বন্দর কর্তৃপক্ষ

**PROCUREMENT PLAN 2022-2023**  
**Project: Procurement of necessary equipment for various Yards and Terminals of Chittagong Port.**

Ministry/Division: Ministry of Shipping  
 Agency: Chittagong Port Authority  
 Procuring Entity Name & Code: Chittagong Port Authority

Budget Development

SI No.	Package No.	Description of Procurement Package	Unit	Qty	Proc. Method	Cont. Apro Authority	Source of Fund	Est'd Cost in lac taka	Time code For process	Tender doc. preparation	Advertise tender	Tender Opening	Tender Evaluation	Approval to award	Notification of award	Signing of Contract	Completion of contract	Total Time in days
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	G-4	Rubber Tyred Gantry Crane (RTG)	Nos.	11	OSTETM (ICT)	CCGP	CPA's Own fund	CFR+ Co. Val 13017.38 650.87	Planned dates: 08-07-2020 Planned days: 49 Actual dates: 30-06-2020	08-07-2020	15-07-2020	02-09-2020 49 29-09-2020	23-09-2020 21 02-11-2020	18-11-2020 56 14-01-2021	25-11-2020 7 21-01-2021	23-12-2020 28 17-02-2021	19-09-2021 270 210	438 364
2	G-14	Mobile Crane (10T) (Retender, 2nd Inv.)	Nos.	23	OSTETM (ICT)	MOS	CPA's Own fund	CFR+ Co. Val 6900.00 345.00	Planned dates: 03-05-2022 Planned days: 49 Actual dates: 03-05-2022	10-05-2022	28-06-2022 49 28-06-2022	02-08-2022 35 14-03-2021	30-08-2022 28 25-03-2021	06-09-2022 7 11-04-2021	04-10-2022 28 09-05-2021	02-05-2023 210 150	364	
3	G-7	Reach Stacker (Load)	Nos.	4	OSTETM (ICT)	CPA	CPA's Own fund	CFR+ Co. Val 1413.17 70.66	Planned dates: 10-07-2020 Planned days: 42 Actual dates: 20-09-2020	17-07-2020	28-08-2020 42 27-09-2020	18-09-2020 21 14-03-2021	16-10-2020 28 25-03-2021	23-10-2020 7 11-04-2021	20-11-2020 28 09-05-2021	19-04-2021 150 150	283	
4	G-8	Container Mover	Nos.	2	OSTETM (ICT)	CPA	CPA's Own fund	CFR+ Co. Val 748.79 37.44	Planned dates: 15-07-2020 Planned days: 42 Actual dates: 16-11-2020	22-07-2020	02-09-2020 42 24-11-2020	23-09-2020 21 25-01-2021	21-10-2020 28 25-01-2021	28-10-2020 7 25-01-2021	25-11-2020 28 27-01-2021	24-04-2021 150 150	283	
5	G-6	Straddle Carrier (2H) (Retender, 4th Inv.)	Nos.	6	OSTETM (ICT)	MOS	CPA's Own fund	CFR+ Co. Val 4500.00 225.00	Planned dates: 06-01-2022 Planned days: 49 Actual dates: 06-01-2022	13-01-2022	03-03-2022 49 23-02-2022	07-04-2022 35 14-03-2021	02-06-2022 56 25-03-2021	09-06-2022 7 11-04-2021	07-07-2022 28 09-05-2021	12-02-2023 220 150	402	
6	G-5	Straddle Carrier (4H) (Retender, 2nd Inv.)	Nos.	21	OSTETM (ICT)	CCGP	CPA's Own fund	CFR+ Co. Val 15750.00 787.50	Planned dates: 06-01-2022 Planned days: 49 Actual dates: 06-01-2022	13-01-2022	03-03-2022 49 23-02-2022	07-04-2022 35 14-03-2021	02-06-2022 56 25-03-2021	09-06-2022 7 11-04-2021	07-07-2022 28 09-05-2021	14-03-2023 250 150	432	
7	G-16	Forklift Truck (20T) (Retender, 2nd Inv.)	Nos.	4	OSTETM (ICT)	CPA	CPA's Own fund	CFR+ Co. Val 882.57 44.13	Planned dates: 16-11-2021 Planned days: 42 Actual dates: 16-11-2021	23-11-2021	04-01-2022 42 25-01-2022	25-01-2022 21 29-03-2022	22-02-2022 28 11-04-2022	01-03-2022 7 17-04-2022	29-03-2022 28 12-05-2022	25-09-2022 180 180	313	

*[Signature]*  
 09/09/22  
 XEN (Mech)/Cell

*[Signature]*  
 09/09/22  
 Dy. Chief Engrg (Mech)

*[Signature]*  
 09/09/22  
 Chief Engineer (M)

*[Signature]*  
 09/09/22  
 Member (Engineering)  
 Project Director

*[Signature]*  
 09/09/22  
 Chairman

**PROCUREMENT PLAN'2022\_2023**

**Project: Procurement of necessary equipment for various Yards and Terminals of Chittagong Port.**

Ministry/ Division:  
Agency:  
Procuring Entity Name & Code:

Ministry of Shipping  
Chittagong Port Authority  
Chittagong Port Authority

Budget	Development
--------	-------------

Sl No	Package No	Description of Procurement Package	Unit	Qty	Proc Method	Cont. Apro Authority	Source of Fund	Estd. Cost (in lac taka)	Time code For process	Tender doc. preparation	Advertise tender	Tender Opening	Tender Evaluation	Approval to award	Notification of award	Signing of Contract	Completion of contract	Total Time in days	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
8	G-9	Variable Reach Truck (40/45T)	Nos.	4	OSTETM (ICT)	CPA	CPA's Own fund	CFR+ co,Vat	2575.79 128.79	Planned dates	25-07-2021	01-08-2021	12-09-2021	03-10-2021	31-10-2021	07-11-2021	05-12-2021	02-08-2022	
										Planned days		7	42	21	28	7	28	240	373
										Actual dates	25-07-2021	01-08-2021	22-09-2021	29-12-2021	24-01-2022	30-01-2022	27-02-2022		
9	G-12	Mobile Crane (30T) (Retender, 2nd Inv.)	Nos.	2	OSTETM (ICT)	CPA	CPA's Own fund	CFR+ co,Vat	1400.00 70.00	Planned dates	15-02-2022	22-02-2022	05-04-2022	26-04-2022	24-05-2022	31-05-2022	28-06-2022	24-01-2023	
										Planned days		7	42	21	28	7	28	210	343
										Actual dates	15-02-2022	22-02-2022	31-03-2022						
10	G-13	Mobile Crane (20T) (Retender, 2nd Inv.)	Nos.	12	OSTETM (ICT)	MOS	CPA's Own fund	CFR+ co,Vat	4320.00 216.00	Planned dates	15-02-2022	22-02-2022	05-04-2022	26-04-2022	24-05-2022	31-05-2022	28-06-2022	24-01-2023	
										Planned days		7	42	21	28	7	28	210	343
										Actual dates	15-02-2022	22-02-2022	04-04-2022						
11	G-15	Log Handler/Stacker	Nos.	2	OSTETM (ICT)	CPA	CPA's Own fund	CFR+ co,Vat	1184.39 59.22	Planned dates	11-07-2021	18-07-2021	29-08-2021	19-09-2021	17-10-2021	24-10-2021	21-11-2021	20-05-2022	
										Planned days		7	42	21	28	7	28	180	313
										Actual dates	11-07-2021	18-07-2021	15-09-2021	18-01-2022	15-03-2022	10-04-2022	08-05-2022		
12	G-17	Material/Multi Handler (35T)	Nos.	1	OSTETM (ICT)	MOS	CPA's Own fund	CFR+ co,Vat	3400.00 170.00	Planned dates	24-02-2022	03-03-2022	14-04-2022	19-05-2022	30-06-2022	07-07-2022	04-08-2022	20-07-2023	
										Planned days		7	42	35	42	7	28	350	511
										Actual dates	24-02-2022	03-03-2022	27-04-2022						
13	G-18	Low Bed Trailer (Retender, 2nd Inv.)	Nos.	2	OSTETM (ICT)	CPA	CPA's Own fund	CFR+ co,Vat	300.00 15.00	Planned dates	02-05-2022	09-05-2022	20-06-2022	11-07-2022	08-08-2022	15-08-2022	12-09-2022	11-03-2023	
										Planned days		7	42	21	28	7	28	180	313
										Actual dates	02-05-2022	09-05-2022	16-06-2022						
14	G-19	Heavy Tractor Power (Retender, 2nd Inv.)	Nos.	2	OSTETM (ICT)	CPA	CPA's Own fund	CFR+ co,Vat	240.00 12.00	Planned dates	02-05-2022	09-05-2022	20-06-2022	11-07-2022	08-08-2022	15-08-2022	12-09-2022	11-03-2023	
										Planned days		7	42	21	28	7	28	180	313
										Actual dates	02-05-2022	09-05-2022	16-06-2022						

*[Signature]*  
09/09/22  
XEN(Mech)/Cell

*[Signature]*  
09/09/2022  
Dy Chief Enag (Mech)

*[Signature]*  
09/09/22  
Chief Engineer(M)

*[Signature]*  
09/09/22  
Member (Engineering)  
Project Director

*[Signature]*  
09/09/22  
Staffman, CPA



## ANNUAL PROCUREMENT PLAN (APP) 2022-2023


Budget: Development  
Tk. In Lac

Ministry/ Division: Ministry of Shipping  
Procuring Entity Name & Code: Chittagong Port Authority (Code-5205), Security Department.

SL	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Lac Tk.	Time Code for Process	Not Used in Goods	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
01.	purchase of 02 (Two) Set of Fixed X-Ray Container Scanner	Nos	05	IOTM	Chairman	CPA's own fund	8903.36	Planned Dates		21-03-22	21-06-22	31-08-22	20-09-22	30-09-22	30-10-22		28-02-23
								Planned Days			92	72	20	10	30	224	120
								Actual Dates									

  
28/09/22  
Deputy Director (Security)/Admin  
Chittagong Port Authority

  
28 JUL 2022  
Director Security  
Chittagong Port Authority

Accepted by  
  
27/7/22  
Member (Harbor & Marine)  
Chittagong Port Authority



Approved by:  
  
26/9/22  
Chairman  
Chittagong Port Authority

ANNUAL PROCUREMENT PLAN

Ministry/ Division: Ministry of Shipping

Agency: Chittagong Port Authority

Procuring Entity Name & Code: Project Director (MPDP), Chittagong Port Authority (5205)

Project/ Programme Name & Code: Matarbari Port Development Project (CPA Part)


Budget: Development

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
GD 2a	Quay Gantry Crane (QGC)	No.	2	OTM (JICA Procurement Guideline)	CCGP	JICA	2047.02	Planned Dates	N/A	26-Jun-22	29-Aug-22	24-Oct-22	28-Nov-22	5-Dec-22	2-Jan-23		15-Jun-26	
	Multipurpose Gantry Crane	No.	1				1032.39	Planned Days	N/A	0	64	56	35	7	28	190	1260	
	Rubber Tyred Gantry Crane (RTG)	No.	6				981.64	Actual Dates	N/A									
	Reach Stacker	No.	2				97.02											
	Yard Chassis	No.	12				214.93											
	Terminal Operating System (TOS)	No.	1				274.56											
	Security System	No.	1				1026.77											
Total Value of Goods Procurement (in Million taka)							Total=	5674.31										

  
27-07-22  
Project Manager (Works)/MPDP

  
27.7.2022  
Project Director/MPDP

  
27/7/22  
Member(Engineering)/CPA

  
27/7/22  
Chairman/CPA

ANNUAL PROCUREMENT PLAN

Ministry/ Division: Ministry of Shipping


Agency: Chittagong Port Authority

Procuring Entity Name & Code: Project Director (MPDP), Chittagong Port Authority (5205)

Project/ Programme Name & Code: Matarbari Port Development Project (CPA Part)

Budget: Development

Package No	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
GD 2b	VTMS	No.	1	OTM (JICA Procurement Guideline)	CCGP	JICA	205.92	Planned Dates	N/A	27-Jun-22	30-Aug-22	25-Oct-22	29-Nov-22	6-Dec-22	3-Jan-23		16-Jun-26	
	Tug Boat	No.	3				1953.58	Planned Days	N/A	0	64	56	35	7	28	190	1260	
	Pilot Boat	No.	1				226.12	Actual Dates	N/A	-	-	-	-	-	-	-	-	-
	Survey Boat	No.	1				252.99											
	Total Value of Goods Procurement (in Million Taka)							Total=	2638.61									

  
27-07-22


Project Manager (Works)/MPDP

  
27.7.2022

Project Director/MPDP

  
27/7/22

Member(Engineering)/CPA

  
29/7/22

Chairman/CPA

ANNUAL PROCUREMENT PLAN

Ministry/ Division: Ministry of Shipping

Agency: Chittagong Port Authority

Procuring Entity Name & Code: Project Director (MPDP), Chittagong Port Authority (5205)

Project/ Programme Name & Code: Matarbari Port Development Project (CPA Part)


Budget: Development

Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk.	Time Code for Process	Advertise Prequel (If applicable)	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time of Contract Signature	Time for Completion of Contract			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18			
1	Non-Residential Buildings (Terminal Building)	No.	1	OTM (JICA Procurement Guideline)	CCGP	JICA	3854.78	Planned Dates	N/A	26-Jun-22	26-Sep-22	7-Nov-22	12-Dec-22	19-Dec-22	16-Jan-23		29-Jun-26			
	Terminal Utilities including security	LS	1				1881.31	Planned Days	N/A	0	92	42	35	7	28	204	1260			
	Terminal pavement works	m2	360200				5289.47	Actual Dates	N/A											
	Berth Construction	m2	760				12599.79													
	Seawall Works	m2	1100				2103.96													
	Temporary works	LS	1				1933.54													
	Mobilization /demobilization	m3	2900000				1018.01													
	Reclamation Works	m2	320000				2065.79													
	Soil Improvement works	KVA	4000				318.51													
	Emergency Generator	Unit	1				27.25													
	Solar Sun Light Power System																			
	Total Value of Works Procurement (in Million Taka)					Total=	31092.39													

  
27-07-22  
Project Manager (Works)/MPDP

  
27.7.2022  
Project Director/MPDP

  
27/7/22  
Member(Engineering)/CPA

  
29/7/22  
Chairman/CPA

**ANNUAL PROCUREMENT REVISED PLAN 2022-23**

**Budget: Development**  
Project Cost (In Lakh Taka)

68,703.14	Total
39,490.91	GoB
29,212.23	DPA

Ministry/Division : Ministry of Shipping  
 Agency : Department of Shipping  
 Procuring Entity Name & Code : Department of Shipping/Ministry of Shipping  
 Project/ Programme Name & Code : Establishment of GMDSS & IMNS Project, Code- 224093700

Package No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost (In Lakh Taka)	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
GD-2	a) Computer Accessories & Consumable	LS	0	RFQ	Project Director	GOB	17.95	Planned Dates	-	05.09.2022	26.09.22	03.10.2022	10.10.2022	13.10.2022	17.10.2022	-	30.06.2023	
								Planned Days	-	-	21	7	7	3	3	41		
								Actual Dates	-									
GD-3	Stationary, Seal & Stamps etc.	LS	0	RFQ	Project Director	GOB	14.90	Planned Dates	-	11.08.2022	01.09.2022	08.09.2022	15.09.2022	19.09.2022	22.09.2022	-	30.06.2023	
								Planned Days	-	-	21	7	7	4	3	42		
								Actual Dates	-									
GD-7	(a) Office Furniture for Head Office	Set	189	OTM	Project Director	GOB	317.55	Planned Dates	-	31.08.2022	21.09.2022	28.09.2022	06.10.2022	11.10.2022	16.10.2022	-	30.06.2024	
								Planned Days	-		21	7	8	5	5	46		
								Actual Dates										
	(b) Furniture for Light Houses	Set	7	OTM	Project Director	GOB	45.06	Planned Dates	-	31.08.2022	21.09.2022	28.09.2022	06.10.2022	11.10.2022	16.10.2022	-	30.06.2024	
								Planned Days			21	7	8	5	5	46		
								Actual Dates										
GD-8	Navigational and GMDSS Communication equipments	Nos.		LCB Among Korean Firms	CCGP	EDCF	16195.43	Planned Dates	-	01.04.2014	-	-	-	-	15.05.2014	-	30.06.2019	
								Planned Days	-	-	-	-	-	-	-	-	-	-
								Actual Dates	-	13.07.2016	19.09.2016	25.09.2016*	16.06.2017	27.09.2017	26.10.2017		30.06.2024	
GD-10	Cabin type fiber glass High Speed Boat	Nos.	3	OTM	DOS	GOB	2886.00	Planned Dates	-	31.10.2022	20.11.2022	27.11.2022	04.12.2022	11.12.2022	14.12.2022	-	30.06.2023	
								Planned Days	-		21	7	7	7	3	45		
								Actual Dates	-									
GD-11	4G Internet Modem with Connection	Nos.	10	RFQ	Project Director	GOB	1.50	Planned Dates	-	11.08.2022	01.09.2022	08.09.2022	15.09.2022	19.09.2022	22.09.2022	-	30.06.2023	
								Planned Days	-	-	21	7	7	4	3	42		
								Actual Dates	-									
<b>Total</b>							<b>19478.39</b>											

\*Ten (10) Evaluation meetings were held; 10<sup>th</sup> (Final) meeting was held on 30.03.2017

\* Project Period Extension up to June 2024 is ongoing.

**ANNUAL PROCUREMENT REVISED PLAN 2022-23**

Budget: Development

Ministry/Division : Ministry of Shipping  
 Agency : Department of Shipping  
 Procuring Entity Name & Code : Department of Shipping/Ministry of Shipping  
 Project/Programme Name & Code : Establishment of GMDSS & IMNS Project, Code- 224093700

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost (In Lakh Taka)	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18
W-1	a) Civil Works	LS		LCB Among Korean Firms	CCGP	EDCF & GOB	8738.59	Planned Dates	-	09.11.2014	01.12.2014	09.12.2014	31.12.2014	05.01.2015	15.01.2015	-	30.06.2021
								Planned Days	-	-	21	8	21	5	10	65	-
								Actual Dates	-	13.07.2016	19.09.2016	25.09.2016*	16.06.2017	27.09.2017	26.10.2017		30.06.2024
	b) Sanitary and Plumbing works	LS		LCB Among Korean Firms	CCGP	EDCF & GOB	962.63	Planned Dates	-	09.11.2014	01.12.2014	09.12.2014	31.12.2014	05.01.2015	15.01.2015	-	30.06.2019
								Planned Days	-	-	21	8	21	5	10	65	-
								Actual Dates	-	13.07.2016	19.09.2016	25.09.2016*	16.06.2017	27.09.2017	26.10.2017		30.06.2024
	c) 75M height steel tower 6 Nos. Coast Radio Station	Met er	450	LCB Among Korean Firms	CCGP	EDCF & GOB	8390.60	Planned Dates	-	09.11.2014	01.12.2014	09.12.2014	31.12.2014	05.01.2015	15.01.2015	-	30.06.2021
								Planned Days	-	-	21	8	21	5	10	65	-
								Actual Dates	-	13.07.2016	19.09.2016	25.09.2016*	16.06.2017	27.09.2017	26.10.2017		30.06.2024
	d) Internal Electrical Works	LS		LCB Among Korean Firms	CCGP	EDCF & GOB	1763.86	Planned Dates	-	09.11.2014	01.12.2014	09.12.2014	31.12.2014	05.01.2015	15.01.2015	-	30.06.2021
								Planned Days	-	-	21	8	21	5	10	65	-
								Actual Dates	-	13.07.2016	19.09.2016	25.09.2016*	16.06.2017	27.09.2017	26.10.2017		30.06.2024
	e) Fire Fighting Works	LS		LCB Among Korean Firms	CCGP	EDCF & GOB	171.47	Planned Dates	-	09.11.2014	01.12.2014	09.12.2014	31.12.2014	05.01.2015	15.01.2015	-	30.06.2021
								Planned Days	-	-	21	8	21	5	10	65	-
								Actual Dates	-	13.07.2016	19.09.2016	25.09.2016*	16.06.2017	27.09.2017	26.10.2017		30.06.2024
	f) Gas Line Works	LS		LCB Among Korean Firms	CCGP	EDCF & GOB	14.14	Planned Dates	-	09.11.2014	01.12.2014	09.12.2014	31.12.2014	05.01.2015	15.01.2015	-	30.06.2021
								Planned Days	-	-	21	8	21	5	10	65	-
								Actual Dates	-	13.07.2016	19.09.2016	25.09.2016*	16.06.2017	27.09.2017	26.10.2017		30.06.2024
W-2	Head Office Furnishing	LS		OTM	Project Director	GOB	553.46	Planned Dates	-	05.09.2022	26.09.2022	29.09.2022	06.10.2022	11.10.2022	18.10.2022	-	30.06.2024
								Planned Days	-		21	3	7	5	7	43	
								Actual Dates	-								
W-4	a) Land Development	M3	23255 3	OTM	Project Director	GOB	1780.42	Planned Dates	-	16.05.2018	12.06.2018	22.07.2018	-	23.07.2018	12.08.2018		30.06.2019
								Planned Days	-		26	10		1	21	58	

*A.*

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost (In Lakh Taka)	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18
								Actual Dates	-	16.05.2018	12.06.2018	22.07.2018	-	23.07.2018	12.08.2018		30.06.2023
	Land Development	M3	260148	OTM	Project Director	GOB	1990.13	Planned Dates	-	10.02.2020	02.03.2020	09.03.2020	16.03.2020	23.03.2020	24.03.2020		30.06.2021
								Planned Days	-		21	7	7	7	3	45	
								Actual Dates	-	25.07.2020	24.08.2020	31.08.2020	27.09.2020	27.09.2020	27.09.2020		30.06.2023
	c) Construction of retaining walls	RM	3450	OTM	Project Director	GOB	1125.19	Planned Dates	-	19.07.2020	10.08.2020	11.08.2020	18.08.2020	23.08.2020	07.09.2020	-	30.06.2021
								Planned Days	-		21	1	7	5	14	48	
								Actual Dates	-	11.12.2019	07.01.2020	23.01.2020		20.02.2020	08.03.2020		30.06.2023
	d) Construction of boundary wall	M	5302	OTM	Project Director	GOB	1759.76	Planned Dates	-	31.08.2022	21.09.2022	28.09.2022	05.10.2022	10.10.2022	13.10.2022	-	30.06.2024
								Planned Days	-		21	7	7	5	3	43	
								Actual Dates	-								
	f) Security Guard Room	Nos	8	OTM	Project Director	GOB	13.67	Planned Dates	-	31.08.2022	21.09.2022	28.09.2022	05.10.2022	10.10.2022	13.10.2022	-	30.06.2024
								Planned Days	-		21	7	7	5	3	43	
								Actual Dates	-								
	g) Internal Approach Road	M3	2038.8	OTM	Project Director	GOB	840.95	Planned Dates	-	19.07.2020	10.08.2020	11.08.2020	18.08.2020	23.08.2020	07.09.2020	-	30.06.2021
								Planned Days	-		21	1	7	5	14	48	
								Actual Dates	-	25.07.2020	24.08.2020	31.08.2020	01.09.2020	01.09.2020	13.09.2020	50	30.06.2024
	h) External Access road for Kukri Mukri	Met er	610	OTM	Project Director	GOB	302.71	Planned Dates	-	19.07.2020	24.08.2020	31.08.2020	01.09.2020	01.09.2020	13.09.2020	-	30.06.2021
								Planned Days	-		35	7	1	-	12	55	
								Actual Dates	-	25.07.2020	24.08.2020	31.08.2020	01.09.2020	01.09.2020	13.09.2020	50	30.06.2024
	i) Sanitary and Plumbing Works (Drainage System)	M	10120	OTM	Project Director	GOB	344.19	Planned Dates	-	19.07.2020	24.08.2020	31.08.2020	01.09.2020	01.09.2020	13.09.2020	-	30.06.2021
								Planned Days	-		35	7	1		12	55	
								Actual Dates	-	25.07.2020	24.08.2020	31.08.2020	01.09.2020	01.09.2020	13.09.2020	50	30.06.2024
<b>TOTAL =</b>							<b>28751.77</b>										

\* Project Period Extension up to June 2024 is ongoing.

**ANNUAL PROCUREMENT REVISED PLAN 2022-23**

Budget: Development

Ministry/Division : Ministry of Shipping  
 Agency : Department of Shipping  
 Procuring Entity Name & Code : Department of Shipping/Ministry of Shipping  
 Project/Programme Name & Code : Establishment of GMDSS & IMNS Project, Code- 224093700

Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd Cost (In Lakh Taka)	Time Code for Process	Administrative approval	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18	
S-1	Consultancy	MM	160	CB/LCB Among Korean Firms	CCGP	EDCF & GOB	2,632.72	Planned Dates	-	01.05.2013	01.06.2013	16.06.2013	15.07.2013	20.07.2013	01.08.2013	-	30.06.2021	
								Planned Days	-	-	30	15	30	5	10	90	-	
								Actual Dates	-	09.07.2013	14.08.2013	27.01.204	21.05.2014	28.05.2014	29.05.2014	-	30.06.2024	
S-2	a) Training (Local, Foreign & Post Operation Support)	Prsn	58	CB/LCB Among Korean Firms	CCGP	EDCF	574.04	Planned Dates	-	01.04.2014	15-05.2014	27.06.2014	21.07.2014	14.08.2014	15.08.2014	-	30.06.2021	
								Planned Days	-	-	35	36	24	33	01	129	-	
								Actual Dates	-	13.07.2016	19.09.2016	25.09.2016	16.06.2017	27.09.2017	26.10.2017		30.06.2024	
	b) System Integration (SI) & Project Management	L.S			CB/LCB Among Korean Firms	CCGP	EDCF	1,594.40	Planned Dates	-	01.04.2014	15-05.2014	27.06.2014	21.07.2014	14.08.2014	15.08.2014	-	30.06.2021
									Planned Days	-	-	35	36	24	33	01	129	-
									Actual Dates	-	13.07.2016	19.09.2016	25.09.2016	16.06.2017	27.09.2017	26.10.2017		30.06.2024
S-3	Rent for 01 (one) Vehicle	Month	42	OTM	Project Director	GOB	50.40	Planned Dates	-	02.12.2020	23.12.2020	24.12.2020	31.12.2020	05.01.2021	19.01.2021	-	30.06.2021	
								Planned Days	-		21	1	7	5	14	48		
								Actual Dates	-	10.07.2018	16.07.02018	06.08.2018	07.08.2018	08.08.2018	08.08.2018		30.06.2023	
S-4	Out Sourcing	Prsn	22	OTM	Project Director	GOB	139.82	Planned Dates	-	03.08.2014	25.08.2014	02.09.2014	10.09.2014	14.09.2014	18.09.2014		31.12.2016	
								Planned Days	-	-	21	7	7	3	3	41		
								Actual Dates	-	19.11.2014	12.12.2014	24.12.2014			26.12.2014		30.06.2023	
S-5	Local Training by Foreign Experts	L.S	0	OTM	DOS	GOB	50.00	Planned Dates	-	07.08.2022	28.08.22	04.09.2022	11.09.2022	14.09.2022	18.10.2021	-	30.06.2023	
								Planned Days	-	-	21	7	7	3	4	42		
								Actual Dates	-									
<b>Total</b>							<b>5041.38</b>											

\* Project Period Extension up to June 2024 is ongoing.

  
 Capt. Abu Sayed Mohammad Delowar Rahman  
 Nautical Surveyor & Examiner &  
 Project Director, EGIMNS Project  
 Department of Shipping  
 Govt. of the People's Republic of Bangladesh



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার  
নৌ-পরিবহন মন্ত্রণালয়  
বাংলাদেশ মেরিন একাডেমী  
www.macademy.gov.bd



মজিব  
শতবর্ষ  
100

নম্বর: ১৮.১৮.১৫০৪.৪৫১.১৪.০০৩.১৮.১২০

তারিখ: ১২ শ্রাবণ ১৪২৯  
২৭ জুলাই ২০২২

প্রাপক:  
সচিব  
সচিব এর দপ্তর  
নৌপরিবহন মন্ত্রণালয়

বিষয়: উন্নয়ন প্রকল্পের ২০২২-২০২৩ অর্থবছরের ক্রয় পরিকল্পনা।  
সূত্র: নৌপম স্মারক নম্বর: ১৮.০০.০০০০.০৩৯.০৫.০০১.২১.১৭৮; তারিখ: ২৬ জুলাই ২০২২

মহোদয়,

উপর্যুক্ত বিষয় ও সূত্রের প্রেক্ষিতে জানানো যাচ্ছে যে, এই একাডেমিতে জানুয়ারি ২০২২ থেকে ডিসেম্বর ২০২৪-এর মধ্যে বাস্তবায়নাধীন ১১৪৯৬.৬১ লক্ষ টাকার "অবকাঠামোগত পুনর্গঠনের মাধ্যমে বাংলাদেশ মেরিন একাডেমির আধুনিকীকরণ" শীর্ষক প্রকল্প অনুমোদিত হয়।

উক্ত প্রকল্পে ২০২২-২৩ অর্থবছরের জন্য ১০ কোটি টাকা বরাদ্দ দেওয়া হয়েছে। কিন্তু উক্ত প্রকল্পটি "সি" ক্যাটাগরির অন্তর্ভুক্ত হওয়ায় সরকারি আদেশবলে উক্ত বরাদ্দকৃত অর্থ ব্যয় করা যাবে না। এছাড়া, চলমান অর্থ বছরে আর কোনো প্রকল্প নেই।

বিষয়টি সদয়ভাবে অবহিত করা হলো।

আপনার বিশ্বস্ত,

২৭-৭-২০২২

ড. সাজিদ হোসেন

কমান্ড্যান্ট

ফোন: ০২-৩৩৩৩১৪১৬৩

ফ্যাক্স: ০২-৩৩৩৩২৪১৬০

ইমেইল:

commandant@macademy.gov.bd


দৃষ্টি আকর্ষণঃ অতিরিক্ত সচিব, প্রশাসন অনুবিভাগ, নৌপরিবহন মন্ত্রণালয়

নম্বর: ১৮.১৮.১৫০৪.৪৫১.১৪.০০৩.১৮.১২০/১

তারিখ: ১২ শ্রাবণ ১৪২৯  
২৭ জুলাই ২০২২

অবগতি ও প্রয়োজনীয় (প্রয়োজ্য ক্ষেত্রে) ব্যবস্থা গ্রহণের জন্য অনুলিপি প্রেরণ করা হইল:

১) উপসচিব, উন্নয়ন-১ অধিশাখা, নৌপরিবহন মন্ত্রণালয়



২৭-৭-২০২২

ড. সাজিদ হোসেন  
কমান্ড্যান্ট

## Annual Procurement Plan 2022-23

Name of the Project: Installation of Surface Water Treatment Plant for **Mongla Port.**

Estimated Cost: Tk. 2472.50 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
W1	Installation of Surface Water Treatment Plant	Nos.			MoS	GoB	2307.84	Planned Dates		20-04-19	12-06-19	09-09-19	24-09-19	01-10-19	23-10-19		30-06-2023
								Planned Days			53	89	15	07	22	186	1345
								Actual Dates		20-04-19	12-06-19	09-09-19	24-09-19	01-10-19	23-10-19		
	<b>Total Value of Works</b>						BDT Tk. 2307.84										

  
 প্রকল্প পরিচালক  
 মোহেফুজুর রহমান  
 প্রকল্প পরিচালক  
 মোংলা বন্দরের জন্য সারফেস  
 ওয়াটার ট্রিটমেন্ট প্লান্ট স্থাপন প্রকল্প  
 মোংলা, বাগেরহাট।

২০২২-২৩ অর্থবছরের এডিপিভুক্ত প্রকল্পসমূহের মাসওয়ারী কর্মপরিকল্পনা (বাস্তব ও আর্থিক)

প্রকল্পের নামঃ  
প্রকারঃ  
বাস্তবায়নকারী সংস্থাঃ  
অনুমোদনের পর্যায়ঃ  
বাস্তবায়নকালঃ

সারফেস ওয়াটার ট্রিটমেন্ট প্লান্ট স্থাপন।  
বিনিয়োগ  
মোংলা বন্দর কর্তৃপক্ষ  
অনুমোদিত  
২০১৮-১৯ হতে জুন ২০২৩

প্রাকল্পিত ব্যয় (লক্ষ টাকায়)  
মোটঃ ২৪৭২.৫০  
টাকাঃ ২৪৭২.৫০  
প্রকল্প সাহায্যঃ ০  
আরপিএঃ ০

২০২২-২৩ সালের বারমদ (লক্ষ টাকায়)  
মোটঃ ৭০০.০০  
টাকাঃ ৭০০.০০  
প্রকল্প সাহায্যঃ ০


প্যাকেজ	কার্যক্রমের নাম	জুন ২০২২ পর্যন্ত ক্রমপূঞ্জিত	মাসওয়ারী আর্থিক (লক্ষ টাকা) ও বাস্তব (শতকরা) লক্ষ্যমাত্রা												মোট
			অগতি আর্থিক/বাস্তব	জুলাই'২২	আগস্ট'২২	সেপ্টেম্বর'২২	অক্টোবর'২২	নভেম্বর'২২	ডিসেম্বর'২২	জানুয়ার'২৩	ফেব্রুয়ার'২৩	মার্চ'২৩	এপ্রিল'২৩	মে'২৩	
	ক্রম ব্যয়	২.০৪	০.০০	০.০০	০.০০			০.৯৫			০.০০			০.০০	০.৯৫
	মন্ত্রণ	২.০৬			০.০০			০.৪৪			০.০০			০.০০	০.৪৪
	স্টেশনারী	২.৭৯			০.৪০			০.৪০			০.৪০			০.০০	১.২০
	পরিচালন ও রক্ষণাবেক্ষণের জন্য প্রশিক্ষণ	০.০০			০.০০			৪.০০			০.০০			০.০০	৪.০০
	পরামর্শক	১১০.৫০			১০.০০			৯.৫০			০.০০			০.০০	১৯.৫০
	টিওসি, টিইসি, পিআইসি এবং পিএসসি কমিটির সম্মানী ভাতা	৮.১৮			১.০০			১.৪২			০.০০			০.০০	২.৪২
	অনাবাসিক ভবন সমূহ	৬৪৯.১৬			১৫০.০০			০.০০			০.০০			০.০০	১৫০.০০
		৬৭.০০%	৫.০০%	৫.০০%	৫.০০%	৫.০০%	৫.০০%	৫.০০%	৩.০০%					৩.০০%	৩৩.০০%
	প্রকৌশল ও অন্যান্য সরঞ্জামাদি	৫৭৩.৯০			০.০০			৩০০.০০			২২১.৪৯			৫২১.৪৯	
		৮৩%				২.০০%	৩.০০%	৩.০০%	৩.০০%	২.০০%	২.০০%	২.০০%		১৭.০০%	
	ফিজিক্যাল কন্ট্রোলিং	০	০	০	০			০	০	০	০	০	০	০	০
	প্রাইস কন্ট্রোলিং	০	০	০	০			০	০	০	০	০	০	০	০
	<b>Total</b>	১৩৪৮.৬৩	০.০০	০.০০	১৬১.৪০	০.০০	০.০০	৩১৬.৭১	০.০০	০.০০	২২১.৪৯	০.০০	০.০০	০.০০	৭০০.০০
		৭৫.০০%	২.২৭%	২.২৭%	২.২৭%	৩.৩৬%	৩.৯১%	৩.৯১%	৩.৯১%	৩.৯১%	১.০৯%	১.০৯%	১.০৯%	০.০০%	২৫.০০%

  
মোংলা বন্দর কর্তৃপক্ষ  
প্রকল্প পরিচালক  
মোংলা বন্দরের জন্য সারফেস  
ওয়াটার ট্রিটমেন্ট প্লান্ট স্থাপন প্রকল্প  
মোংলা, বাগেরহাট।

## Annual Procurement Plan 2022-23

Name of the Project: Dredging at the Inner Bar of Mongla Port Channel.  
Estimated Cost: Tk. 79372.80 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
W1	ড্রেজিং (কাটার সাকশান ড্রেজার দ্বারা ড্রেজিং)	লক্ষ ঘনমিঃ	১৫৭.৭৫	আন্তর্জাতিক উন্মুক্ত দরপত্র পদ্ধতি (আইসিটি)	সিসিজিপি	জিওবি	৪৪১৬৯.৫০	Planned Dates	22/07/20	06/09/20	23/09/20	18/12/20	28/12/20	30/12/20		30/06/23
	ড্রেজিং (ট্রেইলিং সাকশান হপার ড্রেজার দ্বারা ড্রেজিং)	লক্ষ ঘনমিঃ	৫৮.৩৪				২৯১৭১.০০	Planned Days		46	17	86	10	02	161	881
	ডাইক নির্মাণ	লক্ষ ঘনমিঃ	২.০০				২৭৬.৩৬	Actual Dates	22/07/20	06/09/20	23/09/20	18/12/20	28/12/20	30/12/20		
	জিওটিউব ডাইক নির্মাণ	লক্ষ ঘনমিঃ	০.৫০				১৭৯১.৫০									
	পূর্তকাজের মোট ক্রয় মূল্য						৭৫৪০৮.৩৬									


  
 প্রকল্প পরিচালক

শেখ শওকত আলী  
 প্রকল্প পরিচালক  
 মোংলা বন্দর চ্যানেলের ই.  
 বারে ড্রেজিং প্রকল্প

## Annual Procurement Plan 2022-23

Name of the Project: Dredging at the Inner Bar of Mongla Port Channel  
Estimated Cost: Tk. . 79372.80 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
S1	হাইড্রোলিক বিশেষজ্ঞ দ্বারা পর্যবেক্ষণ		L.S.	QCBS	চেয়ারম্যান, মবক	GoB	300.00	Planned Dates	12/02/20	23/03/20	17/05/20	28/06/20	08/07/20	19/07/20	13/08/20	01/09/20		10/06/23	
								Planned Days		39	55	42	10	11	25	19	161	914	
								Actual Dates	12/02/20	23/03/20	17/05/20	28/06/20	08/07/20	19/07/20	13/08/20	01/09/20			
	Total Value of Service						BDT Tk. 300.00												

  
 ২৭/৭/২০২২

প্রকল্প পরিচালক

শেখ শওকত আলী  
 প্রকল্প পরিচালক  
 মোংলা বন্দর চ্যানেলের উন্নয়ন  
 করে ডেজি প্রকল্প




## Annual Procurement Plan 2022-23

Name of the Project: মোংলা বন্দরে আধুনিক বর্জ্য ব্যবস্থাপনা প্রবর্তন।

Estimated Cost: Tk. 40124.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17				
G1	Lot-1	তেল অপসারণকারী ভেসেল	সংখ্যা	১	ওটিএম (আইসিটি)	সিসিজিপি	৬৮০২.০৫	Planned Dates	28/04/22	29/05/22	05/06/22	03/08/22	04/08/22	16/08/22		30/09/23				
							২০৫৫.০০	Planned Days		31	7	59	1	12	110	410				
	বুম, ক্রিনার ও অন্যান্য যন্ত্রপাতি	প্যাকেজ	১	Actual Dates			28/04/22	29/05/22	05/06/22											
G2	Lot-1	ফর্কলিফট	সংখ্যা	১	ওটিএম (আইসিটি)	চেয়ারম্যান	GoB	৪৫.০০	Planned Dates	01/03/23	13/04/23	18/04/23	20/04/23	23/04/23	03/05/23		02/03/24			
		মোবাইল ফ্রেন	সংখ্যা	২				২৫০.০০	Planned Dates											
		ওয়ার্কশপ ক্রিনিং ইকুইপমেন্ট	সংখ্যা	১				১২৮.৫০	Planned Days		43	5	2	3	10	63	303			
		ইয়ার্ড ক্রিনিং ইকুইপমেন্ট	সংখ্যা	১				৪৫৮.৭০												
		ডাম্প ট্রাক	সংখ্যা	২				২০০.০০	Actual Dates											
		কন্টেইনার (টিইউজ)	সংখ্যা	৫				৩৬.০০												
		কন্টেইনার (৫ ঘনমিটার)	সংখ্যা	৫				১৫.০০												
		কন্টেইনার (২০০লিটার)	সংখ্যা	৫০				১৫.০০												
G3	Lot-1	উপকেন্দ্র এবং জেনারেটর	সংখ্যা	১	ওটিএম (এনসিটি)	চেয়ারম্যান		২২৫.০০	Planned Dates	15/02/23	16/03/23	23/03/23	27/03/23	28/03/23	06/06/23		05/02/24			
									Planned Days		29	07	04	01	70	111	244			
	ইলেক্ট্রিকেশন	থোক	থোক							২০.০০	Actual Dates									

\* প্রকল্প মেয়াদ বৃদ্ধির জন্য প্রস্তাব প্রেরণ করা হবে।

  
 ২৭/৭/২২

প্রকল্প পরিচালক  
 কমান্ডার শেখ ফখর উদ্দীন  
 স্থায়ী মাস্টার  
 প্রকল্প পরিচালক  
 পূর্বা ও নিরুদ্বৃত্ত তেল অপসারণ ব্যবস্থাপনা

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
G4	Lot-1 Item-1	বর্জ্য সংগ্রহকারী জলযান	সংখ্যা	১	ওটিএম (আইসিটি)	সিসিজিপি	১০০৬১.২৬	Planned Dates	28/04/22	29/05/22	06/06/22	03/08/22	04/08/22	16/08/22		30/12/23
								Planned Days		31	8	58	1	15	168	501
								Actual Dates	28/04/22	29/05/22	06/06/22					
	Lot-1 Item-2	পোর্ট রিসিপশন ফ্যাসিলিটিজ	প্যাকেজ	১	ওটিএম (আইসিটি)	সিসিজিপি	১২১৬২.৫০	Planned Dates	28/04/22	30/05/22	06/06/22	03/08/22	04/08/22	16/08/22		30/12/23
								Planned Days		32	7	58	1	15	169	501
								Actual Dates	28/04/22	29/05/22	06/06/22					
	Lot-2	শেড	বর্গমিঃ	২০০	ওটিএম	প্রকল্প পরিচালক	১০০.০০	Planned Dates	21/05/23	19/06/23	26/06/23	29/06/23	02/07/23	15/07/23		15/01/24
								Actual Dates								
		বার্ন হাউজ	বর্গমিঃ	৩০০			১০৫.০০	Planned Dates		29	07	00	03	13	52	184
G5	Lot-1	পিকআপ ভ্যান		১	ওটিএম	প্রকল্প পরিচালক	৫০.০০	Planned Dates	18/06/23	04/07/23	12/07/23	12/7/23	13/07/23	25/07/23		25/09/23
								Planned Days		16	08	00	01	12	37	62
								Actual Dates	সরকারী সিদ্ধান্ত অনুযায়ী স্থগিত							
<b>Total:</b>							<b>36829.00</b>									

\* প্রকল্প মেয়াদ বৃদ্ধির জন্য প্রস্তাব প্রেরণ করা হবে।

**প্রকল্প পরিচালক**  
**কমান্ডার শেখ ফখর উদ্দীন**  
**হারবার মাস্টার**  
**প্রকল্প পরিচালক**  
**বর্জ্য সংগ্রহকারী জলযান ব্যবস্থাপনা**  
**২৭/৭/২২**


## Annual Procurement Plan 2022-23

Name of the Project: মোংলা বন্দরে আধুনিক বর্জ্য ব্যবস্থাপনা প্রবর্তন।

Estimated Cost: Tk. 40124.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
W1	জেটি (৫০x৩০ বর্গমিঃ)	বর্গমিঃ	১৫০০	ওটিএম	চেয়ারম্যান মবক	জিওবি	১৫০০.০০	Planned Dates	14/08/22	12/09/22	15/09/22	27/09/22	29/09/22	12/10/22		11/12/23
								Planned Days		50	20	10	05	10	95	359
								Actual Dates								
W2	সংযোগ রাস্তা এবং ইয়ার্ড নিরাপত্তা প্রাচীর		থোক	ওটিএম	চেয়ারম্যান মবক	জিওবি	৭০০.০০	Planned Dates	14/08/22	12/09/22	15/09/22	27/09/22	29/09/22	12/10/22		11/10/23
			থোক				৮০.০০	Planned Days		50	20	10	05	10	95	359
								Actual Dates								
<b>Total Value of Works</b>							BDT Tk. 2280.00									

\* প্রকল্প মেয়াদ বৃদ্ধির জন্য প্রস্তাব প্রেরণ করা হবে।

  
 প্রকল্প পরিচালক ২৭/৭/২২  
 কমান্ডার শেখ ফখর উদ্দীন  
 হারবার মাস্টার  
 ও  
 প্রকল্প পরিচালক  
 বর্জ্য ব্যবস্থাপনা প্রকল্প  
 মোংলা বন্দর, ঢাকা


## Annual Procurement Plan 2022-23

Name of the Project: মোংলা বন্দরে আধুনিক বর্জ্য ব্যবস্থাপনা প্রবর্তণ।

Estimated Cost: 40124.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
S1	কন্সাল্টেঙ্গি (ডিজাইন এবং সুপারভিশন)	জনমাস	৮৩	কিউসিবি এস	নৌপম	GoB	Tk. ২৪২.৭৫	Planned Dates	23/11/20	15/02/21	16/03/21	12/04/21	24/05/21	21/06/21	23/06/21	29/06/21		30/06/24
								Planned Days		84	29	27	42	28	02	06	218	1095
								Actual Dates	23/11/20	15/02/21	16/03/21	12/04/21	24/05/21	21/06/21	23/06/21	29/06/21		
S1	ক্লাসিফিকেশন সোসাইটি নিয়োগ	খোক		OTM	চেয়ারম্যান, মবক	GoB	Tk. ১২৫.০০	Planned Dates	15/12/22	28/01/23	28/02/23	15/03/23	01/04/23	16/04/23	26/04/23	01/05/23		30/06/24
								Planned Days		44	31	15	16	15	10	05	136	425
								Actual Dates										
<b>Total Value of Service</b>							BDT Tk. 367.75											

\* প্রকল্প মেয়াদ বৃদ্ধির জন্য প্রস্তাব প্রেরণ করা হবে।

  
 প্রকল্প পরিচালক ২৭/৭/২২  
 কমান্ডার শেখ ফখর উদ্দীন  
 হারবার মাস্টার  
 ও  
 প্রকল্প পরিচালক  
 বর্জ্য ও নিঃসৃত তেল অপসারণ ব্যবস্থাপনা

২০২২-২৩ অর্থবছরের এডিপিভুক্ত প্রকল্পসমূহের মাসওয়ারী কর্মপরিকল্পনা (বাস্তব ও আর্থিক)

প্রকল্পের নামঃ

মোংলা বন্দরের আধুনিক বর্জ্য ও নিঃসৃত তেল অপসারণ ব্যবস্থাপনা

প্রাকল্পিত ব্যয় (লক্ষ টাকায়)

২০২২-২৩ সালের বরাদ্দ (লক্ষ টাকায়)

প্রকারঃ

বিনিয়োগ

মোটঃ ৪০১২৪.০০

মোটঃ ১৩২০০.০০

বাস্তবায়নকারী সংস্থাঃ

মোংলা বন্দর কর্তৃপক্ষ

টাকায়ঃ ৪০১২৪.০০

টাকায়ঃ ১৩২০০.০০

অনুমোদনের পর্যায়ঃ

অনুমোদিত

প্রকল্প সাহায্যঃ ০

প্রকল্প সাহায্যঃ ০


বাস্তবায়নকালঃ

১ জানুয়ারি ২০২০ হতে ৩০ জুন ২০২৪

অবশিষ্টঃ ০

প্যাকেজ	কার্যক্রমের নাম	জুন ২০২২ পর্যন্ত উন্নয়ন	মাসওয়ারী আর্থিক (লক্ষ টাকা) ও বাস্তব (শতকরা) শস্যমাত্রা												মোট
			অগস্ট'২২	সেপ্টেম্বর'২২	অক্টোবর'২২	নভেম্বর'২২	ডিসেম্বর'২২	জানুয়ারি'২৩	ফেব্রুয়ারি'২৩	মার্চ'২৩	এপ্রিল'২৩	মে'২৩	জুন'২৩		
	ভ্রমণ ব্যয়	৩.০০	০.০০	০.০০	০.৫০	০.০০	০.০০	০.৫০	০.০০	০.০০	০.৫০	০.০০	০.০০	০.৫০	২.০০
	এল, সি, মাপুল	২৩.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০	০	০	০	০.০০	০.০০
	মুদ্রণ	১.২৩	০.০০০০	০.০০	০.২৫	০	০	০.২৫	০.০০	০.০০	০.২৫	০.০০	০.০০	০.২৫	১.০০
	রুসিফিকেশন সোসাইটি নিয়োগ	০.০০	০.০০০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	১০০.০০	১০০.০০
	স্টেশনারী	০.২৫	০.০০	০.০০	০.২৫	০.০০	০.০০	০.২৫	০.০০	০.০০	০.২৫	০.০০	০.০০	০.২৫	১.০০
	প্রচার ও বিজ্ঞাপন	২২.০০	০	০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০
	কম্পাটেন্সি	৪৮.৫২	০.০০০০	০.০০	৪০.০০	০	০	৩০.০০	০	০	৩৫.০০	০	০	৩৫.০০	১৩৮.০০
	সম্মানী	১৩.০০	০.০০০০	০.০০	০.৭৫	০	০	০.৭৫	০	০	০.৭৫	০.০০	০.০০	০.৭৫	৩.০০
	সিএডএফ	০	০.০০০০	০.০০	০	০	০	০.০০	০	০	০.০০	০	০	০.০০	০.০০
G1	তেল অপসারণকারী ডেসেল	০.০০	০.০০	০.০০	১০০০.০০	০.০০	০.০০	১০০০.০০	০.০০	০.০০	১৫০০.০০	০.০০	০.০০	২০০০.০০	৫৫০০.০০
Lot-1	অয়েল কিয়ার, বুম ও সংশ্লিষ্ট আনুষঙ্গিক যন্ত্রপাতি সংগৃহীত	০%		চুক্তি স্বাক্ষর ও নোটিফিকেশন অব এ্যাওয়ার্ড	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%
G2	ফর্কলিফট														
Lot-1	মোবাইল ফোন ওয়ার্কশপ ক্রিনিং ইকুইপমেন্ট ইয়ার্ড ক্রিনিং ইকুইপমেন্ট ডাম্প ট্রাক	০ ০%	০	০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০

প্যাকেজ	কার্যক্রমের নাম	জুন ২০২২ পর্যন্ত ক্রমপূঞ্জিত	মাসওয়ারী আর্থিক (লক্ষ টাকা) ও বাস্তব (শতকরা) লক্ষ্যমাত্রা											মোট		
			অগস্ট আর্থিক/বাস্তব	জুলাই'২২	আগস্ট'২২	সেপ্টেম্বর'২২	অক্টোবর'২২	নভেম্বর'২২	ডিসেম্বর'২২	জানুয়ার'২৩	ফেব্রুয়ার'২৩	মার্চ'২৩	এপ্রিল'২৩		মে'২৩	জুন'২৩
	কটেইনার (টিইউজ)															
	কটেইনার (৫ ঘনমিটার)															
	কটেইনার (২০০ লিটার)															
G3	উপকেন্দ্র এবং জেনারেটর ইলেকট্রিকেশন	০ ০%	০	০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০
G4 Lot-1	বর্জ্য সংগ্রহকারী জলযান পোর্ট রিসিপিশন স্যানিটাইজ	০.০০ ০%	০.০০০০	০.০০ চুক্তি স্বাক্ষর ও নোটিফিকেশন অব এ্যাওয়ার্ড	২০০০.০০ ৫%	০ ৫%	০ ৫%	২০০০.০০ ৫%	০ ৫%	০ ৫%	২০০০.০০ ৫%	০ ৫%	০ ৫%	০ ৫%	০ ৫%	৩৯৫৫.০০ ৫০%
Lot-2	শেড বার্ণ হাউজ	০ ০%	০	০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০
G5	পিকআপ ভ্যান	০.০০ ০%	০	০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০
W1	জেটি (৫০x৩০ বর্গমিঃ)	০ ০%	০	০ দরপত্র আহবান	০.০০ দরপত্র অনুমোদন ও খোলা	০.০০ চুক্তি স্বাক্ষর	০.০০	১০০.০০ ৫%	০.০০ ৫%	০.০০ ৫%	১০০.০০ ৫%	০.০০ ৫%	০.০০ ৫%	০.০০ ৫%	১০০.০০ ৫%	৩০০.০০ ৪০%
W2	সংযোগ রাস্তা সীমানা প্রাচীর	০ ০%	০	০ দরপত্র আহবান	০.০০ দরপত্র অনুমোদন ও খোলা	০.০০ চুক্তি স্বাক্ষর	০.০০	১০০.০০ ৫%	০.০০ ৫%	০.০০ ৫%	১০০.০০ ৫%	০.০০ ৫%	০.০০ ৫%	০.০০ ৫%	০.০০ ৫%	২০০.০০ ৪০%
	প্রাইস কন্ট্রোল	০	০	০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০
	<b>Total</b>	৪০০১.০০ ২.১৯%	০ ০.৫৫%	০ ০.৫৫%	৩০৪১.৭৫ ০.৫৫%	২.৯৬%	৩.২৫%	৩২৩১.৭৫ ৩.২৫%	৩.২৫%	৩.২৫%	৩৭৩৬.৭৫ ৩.২৫%	৩.২৫%	৩.২৫%	৩.২৫%	৩১৮৯.৭৫ ৩.২৫%	১৩২০০.০০ ৩০.৬১%

  
 প্রকল্প পরিচালক ২৭/৭/২২


কমান্ডার শেখ ফখর উদ্দীন  
 হারবার মাস্টার  
 ও  
 প্রকল্প পরিচালক  
 বর্জ্য ও নিষ্কৃত তেল অপসারণ ব্যবস্থাপনা

## Annual Procurement Plan 2022-23

Name of the Project: মোংলা বন্দরের জন্য সহায়ক জলযান সংগ্রহ।

Estimated Cost: Tk. 76725.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
S1	পরামর্শক নিয়োগ		থোক	উন্মুক্ত দরপত্র পদ্ধতি (আন্তর্জাতিক দরপত্র)	মবক	GoB	Tk. 490.62	Planned Dates	29/11/20	01/02/21	14/03/21	25/04/21	02/05/21	06/05/21	09/05/21	24/05/21		30/06/24	
								Planned Days		64	41	42	07	04	04	15	117	1132	
								Actual Dates	29/11/20	01/02/21	14/03/21	25/04/21	02/05/21	06/05/21	09/05/21	24/05/21			
	<b>Total Value of Service</b>						BDT Tk. 490.62												


  
 প্রকল্প পরিচালক  
 এম এম আহমেদুল রহমান  
 প্রকল্প পরিচালক  
 মোংলা বন্দরের জন্য  
 সহায়ক জলযান সংগ্রহ প্রকল্প

## Annual Procurement Plan 2022-23

Name of the Project: মোংলা বন্দরের জন্য সহায়ক জলযান সংগ্রহ।

Estimated Cost: Tk. 76725.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
G1	পাইলট মাদার ভেসেল	সংখ্যা	১	উন্মুক্ত দরপত্র (আন্তর্জাতিক)	সিসিজিপি	GoB	১৯১২৮.০০	Planned Dates	30/09/21	14/03/22	20/03/22	08/06/22	09/06/22	15/06/22		10/02/24		
								Planned Days		165	06	78	01	06	256	715		
								Actual Dates	30/09/21	14/03/22	20/03/22	08/06/22	09/06/22	15/06/22				
G2	টাগবোট (অফ দা সেক্ষ/নিউ কম্প্রোকশন)	সংখ্যা	২		সিসিজিপি		২৩৩৪৮.০০	নৌপম	৮৮৩৮.০০	Planned Dates	04/08/21	07/10/21	01/11/21	12/01/22	09/02/22	09/03/22		19/06/23
										Planned Days		64	25	72	28	28	217	467
										Actual Dates	04/08/21	07/10/21	01/11/21	12/01/22	09/02/22	09/03/22		
G3	সার্চ এন্ড রেসকিউ ভেসেল	সংখ্যা	১		নৌপম		৮৮৩৮.০০	সিসিজিপি	১১৩৪৮.০০	Planned Dates	10/10/21	28/11/21	18/01/22	20/03/22	22/03/22	17/04/22		02/02/23
										Planned Days		49	51	61	02	26	189	291
										Actual Dates	10/10/21	28/11/21	18/01/22	22/03/22	20/03/22	17/04/22		
G4	সার্ভে এন্ড রিসার্চ ভেসেল	সংখ্যা	১	সিসিজিপি	১১৩৪৮.০০	সিসিজিপি	১১৩৪৮.০০	Planned Dates	25/04/22	24/05/22	15/06/22	21/07/22	24/07/22	02/08/22		03/02/24		
								Planned Days		29	22	36	3	9	99	550		
								Actual Dates	25/04/22	24/05/22	15/06/22	21/07/22	24/07/22					
G5	বয়া লেইং ভেসেল	সংখ্যা	১	সিসিজিপি	১২৬৩৭.০০	সিসিজিপি	১২৬৩৭.০০	Planned Dates	01/09/21	2/11/21	13/12/21	23/02/22	16/03/22	13/04/22		30/06/23		
								Planned Days		62	41	72	21	28	224	443		
								Actual Dates	01/09/21	2/11/21	13/12/21	23/02/22	16/03/22	13/04/22				
<b>Total Value of goods</b>							<b>৭৫২৯৫.০০</b>											

  
 ২৭/৭/২২  
 প্রকল্প পরিচালক  
 এম জাহিদুর রহমান  
 প্রকল্প পরিচালক  
 মোংলা বন্দরের জন্য  
 সহায়ক জলযান সংগ্রহ প্রকল্প

২০২২-২৩ অর্থবছরের এডিপিভুক্ত প্রকল্পসমূহের মাসওয়ারী কর্মপরিকল্পনা (বাস্তব ও আর্থিক)

প্রকল্পের নামঃ  
প্রকারঃ  
বাস্তবায়নকারী সংস্থাঃ  
অনুমোদনের পর্যায়ঃ  
বাস্তবায়নকালঃ

মোংলা বন্দরের জন্য সহায়ক জলযান সংগ্রহ  
বিনিয়োগ  
মোংলা বন্দর কর্তৃপক্ষ  
অনুমোদিত  
২০১৯-২০ হতে ২০২৩-২৪

প্রাক্কালিত ব্যয় (লক্ষ টাকায়)  
মোটঃ ৭৬৭২৫.০০  
টাকাঃ ৭৬৭২৫.০০  
প্রকল্প সাহায্যঃ ০  
আরপিএঃ ০

২০২২-২৩ সালের বারদ (লক্ষ টাকায়)  
মোটঃ ২৪১০০.০০  
টাকাঃ ২৪১০০.০০  
প্রকল্প সাহায্যঃ ০  
আরপিএঃ ০

প্যাকেজ নং	কার্যক্রমের নাম	জুন ২০২২ পর্যন্ত ক্রমশুষ্কিত	মাসওয়ারী আর্থিক (লক্ষ টাকা) ও বাস্তব (শতকরা) লক্ষ্যমাত্রা													মোট
			অগণতি আর্থিক/বাস্তব	জুলাই'২২	আগস্ট'২২	সেপ্টেম্বর'২২	অক্টোবর'২২	নভেম্বর'২২	ডিসেম্বর'২২	জানুয়ার'২৩	ফেব্রুয়ার'২৩	মার্চ'২৩	এপ্রিল'২৩	মে'২৩	জুন'২৩	
	ভ্রমণ ব্যয়	৬.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	
	মুদ্রণ	২.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	
	স্টেশনারী	২.০০	০.০০০০	০.০০	০											
	প্রচার ও বিজ্ঞাপন	৪.৫০			০.৫০							০.০০		০.০০	০.৫০	
S1	কন্সাল্টেন্সি	২৭৭.৯৫	০.০০	০.০০	৫৩.০০	০.০০	০.০০	৫৩.০০	০	০	৫৩.০০		০	৫৩.০০	২১২.০০	
	টিওসি ও টিইসি কমিটির সম্মানী ভাতা	১৮.৫০			০.০০						০.৫০			০.৫০	১.৫০	
	এলসি চার্জ	১৫০.০০			০.০০						০.০০			০.০০	০.০০	
	সিএন্ডএফ এবং অন্যান্য চার্জ	৭৫.০০	০.০০০০	০.০০	০	০	০	০	০		০	০	০	০.০০	০.০০	
G1	পাইলট মাদার ভেসেল	৮৫২৭.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	২০০০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	২০০০.০০	
		২০%	৩%	৩%	৩%	৩%	৩%	৩%	৩%	৩%	৩%	৩%	৩%	৪%	৩৮%	
G2	টাগবোট (অফ দা সেক/নিউ কন্সট্রাকশন)	৭৮৭৮.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	৭০০০.০০	০.০০	০.০০	৮৪৭০.০০	
		২৬%	৬%	৬%	৬%	৬%	৬%	৬%	৬%	৭%	৭%	৭%	৭%	৫.৫০%	৭৫%	
G3	সার্চ এন্ড রেসকিউ ভেসেল	৩৮০০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	৫১৬.০০	০.০০	০.০০	০.০০	০.০০	০.০০	৫১৬.০০	
		২৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৬০%	
G4	সার্ভে এন্ড রিসার্চ ভেসেল	০.০০	০.০০	০.০০	৪৪০০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	৪৪০০.০০	
		০%	চুক্তি স্বাক্ষর	৫%	৫%	৫%	৫%	৫%	৫%	৭%	৭%	৭%	৭%	৭%	৬৭%	
G5	বয়া লেইং ভেসেল	৬৪৫৪.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	১৫০০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	১৫০০.০০	
		২৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫%	৫৪%	
	প্রিন্টার এবং ফ্যাক্সসহ কম্পিউটার ও ফটোকপিয়ার	৪.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	
		১০০%			০%										০%	
	অফিস সরঞ্জাম এবং আসবাবপত্র	২.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	০.০০	
		১০০%			০%										০%	
	Physical Contingency	০.০০	০	০	০	০	০	০	০	০	০	০	০	০	০.০০	
	Price Contingency	০.০০	০	০	০	০	০	০	০	০	০	০	০	০	০.০০	
	<b>Total</b>	<b>২৭২০০.৯৫</b>	<b>০.০০</b>	<b>০.০০</b>	<b>৪৪৫৩.০০</b>	<b>০.০০</b>	<b>০.০০</b>	<b>৪০৬৯.০০</b>	<b>০.০০</b>	<b>০.০০</b>	<b>৭০৫৩.০০</b>	<b>০.০০</b>	<b>০.০০</b>	<b>৮৫১৭.০০</b>	<b>২৪১০০.০০</b>	
		<b>২০.১২%</b>	<b>৪.০৫%</b>	<b>৪.৮০%</b>	<b>৪.৮০%</b>	<b>৪.৮০%</b>	<b>৪.৮০%</b>	<b>৪.৮০%</b>	<b>৪.৮০%</b>	<b>৫.৪১%</b>	<b>৫.৪১%</b>	<b>৫.৪১%</b>	<b>৫.৪১%</b>	<b>৫.২০%</b>	<b>৫৯.৭৭%</b>	


*[Handwritten Signature]*  
২৭/৭/২২  
প্রকল্প পরিচালক  
মোংলা বন্দরের জন্য  
সহায়ক জলযান সংগ্রহ প্রকল্প

**Annual Procurement Plan 2022-2023**

Name of the Project: মোংলা বন্দরের সক্ষমতা বৃদ্ধিকরণ।

Estimated Cost: Tk. 601654.90 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
S1	Consultancy		L.S.	QCBS	CCGP	Indian LOC-3	8258.20	Planned Dates	18/11/2021	18/02/2022	18/02/2022	14/03/2022	05/04/2022	28/07/2022	08/09/2022		30/06/2024	
								Planned Days		61	0	24	21	114	43	263	660	
								Actual Dates	18/11/2021	18/02/2022	18/02/2022	14/03/2022	05/04/2022					
	Total Value of Service						BDT 8258.20											

  
 28.7.2022  
 প্রকল্প পরিচালক  
 Md. Intiaz Hossain  
 Project Director (Joint Secretary)  
 Upgradation of Mongla Port Project  
 Mongla Port Authority  
 Mongla, Bagerhat, Bangladesh.

### Construction of RCC Road

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17				
W1	L1	Expansion of main road upto 6 lane			LTM	CCGP														
		Land formation and foundation treatment\	sqm	209090.91			6900.00													
		Subgrade																		
		Base Type-1	cum	123538			1305.80													
		Base Type-1 (for shoulder & Verge)	cum	54599			4680.20													
		RCC Work	cum	15925			1365.10	Planned Dates	15/08/2022	30/09/2022	15/10/2022	20/11/2022	30/11/2022	13/12/2022					30/06/2024	
		Reinforcement	cum	55370			11440.80	Planned Days		46	15	36	10	13	120	564				
		Cutting and related work	Ton	2388.2			1552.30	Actual Dates												
		Service Lane	cum	180000			900.00													
		Drainage & Culvert	sqm	10000			300.00													
		Road Marking (Centre)	m	7000			15.00													
		Road Marking (Edge)	m	7000			66.10													
		Traffic Sign	No	14			1.40													
		Sign Post	No	15			0.60													
		Concrete Kilometer Post	No	6			0.90													
Public Works		LS	1400.00																	

22

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	Power supply and lighting															
	Light Post	No	300				540.00									
	Others		LS				180.00									
	Diversion works		LS				1812.00									
	Speed Management and Security Control System		L.S.				40.00									
	Under Vehicle Inspection System	Nos.	3	LTM	CCGP	Indian LOC-3	36.00									
	Environmental Management Plan (EMP)		L.S.				100.00									
	Occupational health, safety and insurance		L.S.				167.80									
	Material testing		L.S.				33.60									
	Mobilization and demobilization		L.S.				503.50									
	Temporary works		L.S.				50.30									
	<b>Total Value of Works</b>						BDT 33391.40									

22

**Construction of Expansion of Bandar Bhaban (Administration Building)**

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17					
W1	LI	Geological Survey and Exploration Cost	Per Bore	6	LTM	CCGP	India n LOC-3	9.00													
		Building Expansion and construction	sqm.	8500				3230.00													
		Environmental Management Plan (EMP)		L.S.				15.00													
		Occupational health, safety and insurance		L.S.				18.90													
		Material testing		L.S.				3.78													
		Mobilization and demobilization		L.S.				56.69													

321

### Construction of Multilevel Car Yard

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17					
W1	L1	Structure (including Plumbing)	sqm	185790	LTM	CCGP	India n LOC- 3	46447.50													
		Boundary Wall	m	1050				146.00													
		Approach & Internal Road	sqm	9000				270.00													
		External Drainage	m	1200				67.20													
		Site Improvement	sqm	41000				205.00													
		Firefighting		L.S.				400.00													
		Environmental Management Plan (EMP)		L.S.				100.00													
		Occupational health, safety and insurance		L.S.				234.66													
		Material testing		L.S.				46.93													
		Mobilization and demobilization		L.S.				703.97													
		Temporary works		L.S.				70.40													
Total:							BDT 48691.66														

28.7.2022

প্রকল্প পরিচালক  
Md. Imtiaz Hossain  
Project Director (Joint Secretary)  
Upgradation of Mongla Port Project  
Mongla Port Authority  
Mongla, Bagerhat, Bangladesh.

২০২২-২৩ অর্থবছরের এডিপিভুক্ত প্রকল্পসমূহের মাসওয়ারী কর্মপরিকল্পনা (বাস্তব ও আর্থিক)

প্রকল্পের নামঃ

মোংলা বন্দরের সক্ষমতা বৃদ্ধিকরণ।

প্রকারঃ

বিনিয়োগ

বাস্তবায়নকারী সংস্থাঃ

মোংলা বন্দর কর্তৃপক্ষ

অনুমোদনের পর্যায়ঃ

অনুমোদিত

বাস্তবায়নকালঃ

২০১৯-২০ হতে ২০২৩-২৪

প্রাকল্পিত ব্যয় (লক্ষ টাকায়)

মোটঃ ৬০১৪৬১.৯০

টাকায় ১৫৫৫২০.৯১

প্রকল্প সাহায্যঃ ৪৮৩৮৯৭.৭৪

আরপিএঃ ০

২০২২-২০২৩ সালের বার্ষিক (লক্ষ টাকায়)

মোটঃ ৫০১০০.০০

টাকায় ১০০.০০

প্রকল্প সাহায্যঃ ৫০০০০.০০

প্যাকেজ	কার্যক্রমের নাম	জুন ২০২২ পর্যন্ত ক্রমপঞ্জিত	মাসওয়ারী আর্থিক (লক্ষ টাকা) ও বাস্তব (শতকরা) লক্ষ্যমাত্রা												মোট
			অগস্টি'২২	সেপ্টেম্বর'২২	অক্টোবর'২২	নভেম্বর'২২	ডিসেম্বর'২২	জানুয়ার'২৩	ফেব্রুয়ার'২৩	মার্চ'২৩	এপ্রিল'২৩	মে'২৩	জুন'২৩		
	স্রমণ ব্যয়	১.০০			০.০০			১.০০			১.০০			০.০০	২.০০
	প্রচার ও বিজ্ঞাপন	০.০০			১০.০০			১০.০০			১০.০০			১৬.০০	৪৬.০০
	স্ট্যাম্প ও সীল	০.০০			০.৫০			০.৫০			০.৫০			০.৫০	২.০০
	পরামর্শক	০.০০			৮৫০.০০			১৫০.০০			০.০০			০.০০	১০০০.০০
	টিওসি, টিইসি, পিআইসি এবং পিএসসি কমিটির সম্মানী ভাতা	৬.০০			০.০০			০.০০			০.০০			০.০০	০.০০
G1															
Lot-1	Jeep Motor Cycle Pickup	০		দরপত্র আহবান	০.০০		দরপত্র খোলা, মূল্যায়ন ও অনুমোদন	৮০.০০			৮০.০০			৩৩.০০	১৯৩.০০
W-1															
Lot-1	Expansion of main road upto 6 lane	০.০০		দরপত্র আহবান	০.০০		মূল্যায়ন				০			১৮৮৫৭.০০	১৮৮৫৭.০০
	Construction of Expansion of Bandar Bhaban (Administration Building)						অনুমোদন							২০০০০.০০	২০০০০.০০
	Construction of Multilevel Car Yard													১০০০০.০০	১০০০০.০০
	মোটঃ	৭.০০			৮৬০.৫০			২৪১.৫০			৯১.৫০			৪৮৯০৬.৫০	৫০১০০.০০

২৮.৭.২০২২

Md. Imtiaz Hossain  
Project Director (Joint Secretary)  
Upgradation of Mongla Port Project  
Mongla Port Authority  
Mongla, Bagerhat, Bangladesh.

উন্নয়ন প্রকল্প/কার্যক্রমের জন্য ২০২২-২০২৩ অর্থবছরের ক্রয় পরিকল্পনা

মন্ত্রণালয়/বিভাগ	নৌপরিবহন মন্ত্রণালয়	১৫২
সংস্থা	ন্যাশনাল মেরিটাইম ইন্সটিটিউট, চট্টগ্রাম	
ক্রয়কারী এনটিটির নাম ও কোড	প্রকল্প পরিচালক	
প্রকল্প/কার্যক্রমের নাম ও কোড	ন্যাশনাল মেরিটাইম ইন্সটিটিউট, মাদারীপুর শাখা স্থাপন প্রকল্প	২২৪১৩৫২০০

প্রকল্প ব্যয় (লক্ষ টাকায়)	
মোট=	৭৪৭৬.৩২
জিওবি=	৭৪৭৬.৩২
নিজস্ব অর্থ=	---

প্যাকেজ নং	ডিপিপি/টিপিপি অনুযায়ী ক্রয়ের জন্য প্যাকেজের বর্ণনা (পন্য)	একক	পরিমাণ	ক্রয় পদ্ধতি ও ধরন	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাক্কলিত ব্যয় (লক্ষ টাকা)	সম্ভাব্য তারিখ		
								দরপত্র আহ্বান	চুক্তি সাক্ষর	চুক্তি অনুযায়ী সম্পাদনের শেষ তারিখ
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১
জিডি ০২	আসবাবপত্র ক্রয়	-	-	উন্মুক্ত দর পদ্ধতি	প্রকল্প পরিচালক	জিওবি	১৭৫.৮৭	আগস্ট, ২০২২	আগস্ট, ২০২২	নভেম্বর, ২০২২ পর্যন্ত

  
২৭/৭/২০২২

শেখ মোঃ শরীফ উদ্দিন এনডিসি

যুগ্ম সচিব (নৌপম)

ও


প্রকল্প পরিচালক

উন্নয়ন প্রকল্প/কার্যক্রমের জন্য ২০২২-২০২৩ অর্থবছরের ক্রয় পরিকল্পনা

মন্ত্রণালয়/বিভাগ	নৌপরিবহন মন্ত্রণালয়	১৫২
সংস্থা	ন্যাশনাল মেরিটাইম ইন্সটিটিউট, চট্টগ্রাম	
ক্রয়কারী এনটিটির নাম ও কোড	প্রকল্প পরিচালক	
প্রকল্প/কার্যক্রমের নাম ও কোড	ন্যাশনাল মেরিটাইম ইন্সটিটিউট, মাদারীপুর শাখা স্থাপন প্রকল্প	২২৪১৩৫২০০

প্রকল্প ব্যয় (লক্ষ টাকায়)	
মোট=	৭৪৭৬.৩২
জিওবি=	৭৪৭৬.৩২
নিজস্ব অর্থ=	---

প্যাকেজ নং	ডিপিপি/টিপিপি অনুযায়ী ক্রয়ের জন্য প্যাকেজের বর্ণনা (পন্য)	একক	পরিমাণ	ক্রয় পদ্ধতি ও ধরন	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাক্কলিত ব্যয় (লক্ষ টাকা)	সম্ভাব্য তারিখ		
								দরপত্র আহবান	চুক্তি সাফর	চুক্তি অনুযায়ী সম্পাদনের শেষ তারিখ
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১
জিডি ০২	আসবাবপত্র ক্রয়	-	-	উন্মুক্ত দর পদ্ধতি	প্রকল্প পরিচালক	জিওবি	১৭৫.৮৭	আগস্ট, ২০২২	আগস্ট, ২০২২	নভেম্বর, ২০২২ পর্যন্ত



শেখ মোঃ শরীফ উদ্দিন এনডিসি

মুখ্য সচিব (নৌপম)

ও


প্রকল্প পরিচালক

উন্নয়ন প্রকল্প/কার্যক্রমের জন্য ২০২২-২০২৩ অর্থবছরের ক্রয় পরিকল্পনা

মন্ত্রণালয়/বিভাগ	নৌপরিবহন মন্ত্রণালয়	১৫২
সংস্থা	ন্যাশনাল মেরিটাইম ইন্সটিটিউট, চট্টগ্রাম	
ক্রয়কারী এনটিটির নাম ও কোড	প্রকল্প পরিচালক	
প্রকল্প/কার্যক্রমের নাম ও কোড	ন্যাশনাল মেরিটাইম ইন্সটিটিউট, মাদারীপুর শাখা স্থাপন প্রকল্প	২২৪১৩৫২০০

প্রকল্প ব্যয় (লক্ষ টাকায়)	
মোট=	৭৪৭৬.৩২
জিওবি=	৭৪৭৬.৩২
নিজস্ব অর্থ=	---

প্যাকেজ নং	ডিপিপি/টিপিপি অনুযায়ী ক্রয়ের জন্য প্যাকেজের বর্ণনা (পন্য)	একক	পরিমাণ	ক্রয় পদ্ধতি ও ধরন	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাক্কলিত ব্যয় (লক্ষ টাকা)	সম্ভাব্য তারিখ		
								দরপত্র আহ্বান	চুক্তি সাক্ষর	চুক্তি অনুযায়ী সম্পাদনের শেষ তারিখ
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১
জিডি ০২	আসবাবপত্র ক্রয়	-	-	উন্মুক্ত দর পদ্ধতি	প্রকল্প পরিচালক	জিওবি	১৭৫.৮৭	আগস্ট, ২০২২	আগস্ট, ২০২২	নভেম্বর, ২০২২ পর্যন্ত

  
 ২৭/৭/২০২২  
 শেখ মোঃ শরীফ উদ্দিন এনডিসি  
 যুগ্ম সচিব (নৌপম)  
 ও  
 প্রকল্প পরিচালক

উন্নয়ন প্রকল্প/কার্যক্রমের জন্য ২০২২-২০২৩ অর্থবছরের ক্রয় পরিকল্পনা

মন্ত্রণালয়/বিভাগ	নৌপরিবহন মন্ত্রণালয়	১৫২
সংস্থা	ন্যাশনাল মেরিটাইম ইন্সটিটিউট, চট্টগ্রাম	
ক্রয়কারী এনটিটির নাম ও কোড	প্রকল্প পরিচালক	
প্রকল্প/কার্যক্রমের নাম ও কোড	ন্যাশনাল মেরিটাইম ইন্সটিটিউট, মাদারীপুর শাখা স্থাপন প্রকল্প	২২৪১৩৫২০০

প্রকল্প ব্যয় (লক্ষ টাকায়)	
মোট=	৭৪৭৬.৩২
জিওবি=	৭৪৭৬.৩২
নিজস্ব অর্থ=	---

প্যাকেজ নং	ডিপিপি/টিপিপি অনুযায়ী ক্রয়ের জন্য প্যাকেজের বর্ণনা (পন্য)	একক	পরিমাণ	ক্রয় পদ্ধতি ও ধরন	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাক্কলিত ব্যয় (লক্ষ টাকা)	সম্ভাব্য তারিখ		
								দরপত্র আহবান	চুক্তি সাক্ষর	চুক্তি অনুযায়ী সম্পাদনের শেষ তারিখ
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১
জিডি ০২	আসবাবপত্র ক্রয়	-	-	উন্মুক্ত দর পদ্ধতি	প্রকল্প পরিচালক	জিওবি	১৭৫.৮৭	আগস্ট, ২০২২	আগস্ট, ২০২২	নভেম্বর, ২০২২ পর্যন্ত

*Md. Arif*  
29/9/2022

শেখ মোঃ শরীফ উদ্দিন এনডিসি

যুগ্ম সচিব (নৌপম)

ও

প্রকল্প পরিচালক

উন্নয়ন প্রকল্প/কার্যক্রমের জন্য ২০২২-২০২৩ অর্থবছরের ক্রয় পরিকল্পনা

মন্ত্রণালয়/বিভাগ	নৌপরিবহন মন্ত্রণালয়	১৫২
সংস্থা	ন্যাশনাল মেরিটাইম ইন্সটিটিউট, চট্টগ্রাম	
ক্রয়কারী এনটিটির নাম ও কোড	প্রকল্প পরিচালক	
প্রকল্প/কার্যক্রমের নাম ও কোড	ন্যাশনাল মেরিটাইম ইন্সটিটিউট, মাদারীপুর শাখা স্থাপন প্রকল্প	২২৪১৩৫২০০

প্রকল্প ব্যয় (লক্ষ টাকায়)	
মোট=	৭৪৭৬.৩২
জিওবি=	৭৪৭৬.৩২
নিজস্ব অর্থ=	---

প্যাকেজ নং	ডিপিপি/টিপিপি অনুযায়ী ক্রয়ের জন্য প্যাকেজের বর্ণনা (পন্য)	একক	পরিমাণ	ক্রয় পদ্ধতি ও ধরন	ক্রয় অনুমোদনকারী কর্তৃপক্ষ	অর্থের উৎস	প্রাক্কলিত ব্যয় (লক্ষ টাকা)	সম্ভাব্য তারিখ		
								দরপত্র আহ্বান	চুক্তি সাক্ষর	চুক্তি অনুযায়ী সম্পাদনের শেষ তারিখ
১	২	৩	৪	৫	৬	৭	৮	৯	১০	১১
জিডি ০২	আসবাবপত্র ক্রয়	-	-	উন্মুক্ত দর পদ্ধতি	প্রকল্প পরিচালক	জিওবি	১৭৫.৮৭	আগস্ট, ২০২২	আগস্ট, ২০২২	নভেম্বর, ২০২২ পর্যন্ত

*Md. Arif*  
29/9/2022

শেখ মোঃ শরীফ উদ্দিন এনডিসি

যুগ্ম সচিব (নৌপম)

ও

প্রকল্প পরিচালক

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার  
নদী দূষণ, অবৈধ দখলদারিত্ব এবং অন্যান্য দূষণ থেকে ৪৮ নদী রক্ষা ও  
নদীর তথ্য ভান্ডার তৈরি ও সমীক্ষা প্রকল্প (১ম পর্ব)  
জাতীয় নদী রক্ষা কমিশন  
রূপায়ন তাজ (৩য় তলা,) বীরপ্রতীক গাজী গোলাম দস্তগীর রোড  
১.১/১ নয়াপল্টন, ঢাকা- ১০০০।

স্মারক নং-১৮.২০.০০০০.০১৮.০১৪.০০১.১৮(১)- ১৬৫৪

তারিখ : ১২ শ্রাবণ, ১৪২৯ বঙ্গাব্দ  
২৭ জুলাই, ২০২২ খ্রিস্টাব্দ


বিষয় : উন্নয়ন প্রকল্পের ২০২২-২০২৩ অর্থবছরের ক্রয় পরিকল্পনা প্রেরণ প্রসঙ্গে।

সূত্র : নৌপরিবহন মন্ত্রণালয়ের উন্নয়ন-২ অধিশাখার স্মারক নং-১৮.০০.০০০০.০৩৯.০৫.০০১.২১.১৭৮, তারিখ- ২৬/০৭/২০২২ খ্রিঃ

উপর্যুক্ত বিষয় ও সূত্রোক্ত স্মারকের প্রেক্ষিতে জানানো যাচ্ছে যে, “নদী দূষণ, অবৈধ দখলদারিত্ব এবং অন্যান্য দূষণ থেকে ৪৮ নদী রক্ষা ও নদীর তথ্য ভান্ডার তৈরি ও সমীক্ষা প্রকল্প (১ম পর্ব)” একটি সমীক্ষা প্রকল্প। প্রকল্পটির মেয়াদ আগামী ডিসেম্বর/২০২২ তারিখে সমাপ্ত হবে। এ সময়ের মধ্যে প্রকল্পের রিপোর্ট মুদ্রণ ব্যতীত উল্লেখযোগ্য কোন ক্রয় না থাকায় এতদসঙ্গে শূন্য প্রতিবেদন প্রেরণ করা হলো।

ইহা মহোদয়ের সদয় অবগতির জন্য জানানো হলো।

প্রাপক,  
সচিব, নৌপরিবহন মন্ত্রণালয়  
দৃষ্টি আকর্ষণ : সালাহউদ্দিন আহাম্মদ  
উপসচিব।  
উন্নয়ন-২ অধিশাখা  
নৌপরিবহন মন্ত্রণালয়  
বাংলাদেশ সচিবালয়, ঢাকা।

  
(ইকরামুল হক)  
প্রকল্প পরিচালক (সংশ্লিষ্ট প্রকল্প)  
ও  
যুগ্ম সচিব  
জাতীয় নদী রক্ষা কমিশন  
দূরালাপনী: ৪৮৩১১১৮।

অনুলিপি : জ্ঞাতার্থে ও কার্যার্থে-(জ্যেষ্ঠতার ক্রমানুসারে নহে)

- ০১। চেয়ারম্যান মহোদয়ের একান্ত সচিব, জাতীয় নদী রক্ষা কমিশন (মহোদয়ের সদয় অবগতির জন্য)।
- ০২। সার্বক্ষণিক সদস্য মহোদয়ের ব্যক্তিগত সহকারী, জাতীয় নদী রক্ষা কমিশন (মহোদয়ের সদয় অবগতির জন্য)।
- ০৩। অফিস কপি।

**PAYRA PORT AUTHORITY**  
ANNUAL PROCUREMENT PLAN (APP)

FY : 2022 – 2023.

Name of Project: পায়রা বন্দরের কার্যক্রম পরিচালনার লক্ষ্যে প্রয়োজনীয় অবকাঠামো/সুবিধাদির উন্নয়ন (২য় সংশোধিত)

Budget : Capital

Package No.	Description of Procurement item	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Contract Amount/ Amount in Tk.(Lakh)	Time Code for Process	Advertise prequalification (if applicable)	Advertise tender/Issue RFP	Opening of Tender/Proposal	Evaluation of Tender/ Proposal	Approval of Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

Construction and Works								Planned Dates										
ডব্লিউ-০৭	পূর্বাঙ্গ প্যাকেজ- ০২ঃ ভূমি অধিগ্রহণের ফলে কতিয়ত জনগণের পূর্বাঙ্গের লক্ষ্যে মাথুয়া মৌজায় বাড়ি নির্মাণ এবং সংশ্লিষ্ট অন্যান্য কাজ সম্পাদন প্রসঙ্গে।	No	1	DPM	MOS	GoB	8,106.00	Planned Dates										1387
								Planned Days										
								Actual Dates										
ডব্লিউ-০৮	পূর্বাঙ্গ প্যাকেজ- ০৩ঃ ভূমি অধিগ্রহণের ফলে কতিয়ত জনগণের পূর্বাঙ্গের লক্ষ্যে মাথুয়া মৌজায় বাড়ি নির্মাণ এবং সংশ্লিষ্ট অন্যান্য কাজ সম্পাদন প্রসঙ্গে।	No	1	DPM	MOS	GoB	9,581.00	Planned Dates										1387
								Planned Days										
								Actual Dates										
ডব্লিউ-০৯	পূর্বাঙ্গ প্যাকেজ- ০৪ঃ ভূমি অধিগ্রহণের ফলে কতিয়ত জনগণের পূর্বাঙ্গের লক্ষ্যে চান্দুপাড়া (দক্ষিণ) মৌজায় বাড়ি নির্মাণ এবং সংশ্লিষ্ট অন্যান্য কাজ সম্পাদন প্রসঙ্গে।	No	1	DPM	MOS	GoB	7,440.00	Planned Dates										1515
								Planned Days										
								Actual Dates										
ডব্লিউ-১০	পূর্বাঙ্গ প্যাকেজ- ০৫ঃ ভূমি অধিগ্রহণের ফলে কতিয়ত জনগণের পূর্বাঙ্গের লক্ষ্যে চান্দুপাড়া (দক্ষিণ) মৌজায় বাড়ি নির্মাণ এবং সংশ্লিষ্ট অন্যান্য কাজ সম্পাদন প্রসঙ্গে।	No	1	DPM	MOS	GoB	7,108.00	Planned Dates										1510
								Planned Days										
								Actual Dates										
ডব্লিউ-১১	পূর্বাঙ্গ প্যাকেজ- ০৬ঃ ভূমি অধিগ্রহণের ফলে কতিয়ত জনগণের পূর্বাঙ্গের লক্ষ্যে চান্দুপাড়া (দক্ষিণ) মৌজায় বাড়ি নির্মাণ এবং সংশ্লিষ্ট অন্যান্য কাজ সম্পাদন প্রসঙ্গে।	No	1	DPM	MOS	GoB	8,506.00	Planned Dates										1330
								Planned Days										
								Actual Dates										
ডব্লিউ-১২	পূর্বাঙ্গ প্যাকেজ- ০৭ঃ ভূমি অধিগ্রহণের ফলে কতিয়ত জনগণের পূর্বাঙ্গের লক্ষ্যে লোশা মৌজায় বাড়ি নির্মাণ এবং সংশ্লিষ্ট অন্যান্য কাজ সম্পাদন প্রসঙ্গে।	No	1	DPM	MOS	GoB	4,765.00	Planned Dates										1542
								Planned Days										
								Actual Dates										
ডব্লিউ-১৩	পূর্বাঙ্গ প্যাকেজ- ০৮ঃ ভূমি অধিগ্রহণের ফলে কতিয়ত জনগণের পূর্বাঙ্গের লক্ষ্যে লোশা মৌজায় বাড়ি নির্মাণ এবং সংশ্লিষ্ট অন্যান্য কাজ সম্পাদন প্রসঙ্গে।	No	1	DPM	MOS	GoB	7,665.00	Planned Dates										1504
								Planned Days										
								Actual Dates										
ডব্লিউ-১৪	পূর্বাঙ্গ প্যাকেজ- ০৯ঃ ভূমি অধিগ্রহণের ফলে কতিয়ত জনগণের পূর্বাঙ্গের লক্ষ্যে ধুলাসার মৌজায় বাড়ি নির্মাণ এবং সংশ্লিষ্ট অন্যান্য কাজ সম্পাদন প্রসঙ্গে।	No	1	DPM	MOS	GoB	7,368.00	Planned Dates										1504
								Planned Days										
								Actual Dates										
ডব্লিউ-১৫	পূর্বাঙ্গ প্যাকেজ- ১০ঃ ভূমি অধিগ্রহণের ফলে কতিয়ত জনগণের পূর্বাঙ্গের লক্ষ্যে ধুলাসার মৌজায় বাড়ি নির্মাণ এবং সংশ্লিষ্ট অন্যান্য কাজ সম্পাদন প্রসঙ্গে।	No	1	DPM	MOS	GoB	7,857.00	Planned Dates										1504
								Planned Days										
								Actual Dates										

  
 ২৬/০৭/২২  
 ক্যাপ্টেন এম মনিরুজ্জামান, (ই), বিএন  
 প্রকল্প পরিচালক, ডিআইএসএফ প্রকল্প  
 কর্তৃপক্ষ

  
 মোহাম্মদ সোহাবুল  
 রিয়ার এডমিরাল বিএন  
 চেয়ারম্যান  
 পায়রা বন্দর কর্তৃপক্ষ

**PAYRA PORT AUTHORITY**  
ANNUAL PROCUREMENT PLAN (APP).


Name of Project: পায়রা বন্দরের কার্যক্রম পরিচালনার লক্ষ্যে প্রয়োজনীয় অবকাঠামো/সুবিধাদির উন্নয়ন (২য় সংশোধিত)

Budget : Capital

FY : 2022 – 2023.

Package No.	Description of Procurement item	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Contract Amount/ Amount in Tk.(Lakh)	Time Code for Process	Advertise prequalification (if applicable)	Advertise tender/Issue RFP	Opening of Tender/Proposal	Evaluation of Tender/ Proposal	Approval of Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
ডব্লিউ-১৬	পূর্বাঙ্গন প্যাকেজ- ১১ঃ ভূমি অধিগ্রহণের ফলে ক্ষতিগ্রস্ত জনগণের পূর্বাঙ্গনের লক্ষ্যে চান্দুপাড়া (উত্তর) মৌজায় বাড়ি নির্মাণ এবং সশ্রুটি অন্যান্য কাজ সম্পাদন প্রসঙ্গে।	No	1	DPM	MOS	GoB	8,517.00	Planned Dates Planned Days Actual Dates									1424
ডব্লিউ-১৭	পূর্বাঙ্গন প্যাকেজ- ১২ঃ ভূমি অধিগ্রহণের ফলে ক্ষতিগ্রস্ত জনগণের পূর্বাঙ্গনের লক্ষ্যে চান্দুপাড়া (উত্তর) মৌজায় বাড়ি নির্মাণ এবং সশ্রুটি অন্যান্য কাজ সম্পাদন প্রসঙ্গে।	No	1	DPM	MOS	GoB	7,794.00	Planned Dates Planned Days Actual Dates									1424
ডব্লিউ-১৮	পূর্বাঙ্গন প্যাকেজ- ১৩ঃ ভূমি অধিগ্রহণের ফলে ক্ষতিগ্রস্ত জনগণের পূর্বাঙ্গনের লক্ষ্যে চান্দুপাড়া (উত্তর) মৌজায় বাড়ি নির্মাণ এবং সশ্রুটি অন্যান্য কাজ সম্পাদন প্রসঙ্গে।	No	1	DPM	MOS	GoB	8,230.00	Planned Dates Planned Days Actual Dates									1424
ডব্লিউ-১৯	পূর্বাঙ্গন প্যাকেজ- ১৪ঃ ভূমি অধিগ্রহণের ফলে ক্ষতিগ্রস্ত জনগণের পূর্বাঙ্গনের লক্ষ্যে চান্দুপাড়া (উত্তর) মৌজায় বাড়ি নির্মাণ এবং সশ্রুটি অন্যান্য কাজ সম্পাদন প্রসঙ্গে।	No	1	DPM	MOS	GoB	8,018.00	Planned Dates Planned Days Actual Dates									1424
ডব্লিউ-২০	কবর স্থানান্তর (খনন, পরিবহন ও পুনঃস্থাপন)	No	3915	OTM	PD	GoB	225.00	Planned Dates Planned Days Actual Dates		10/08/2022 0	07/09/2022 28	27/09/2022 20	11/10/2022 14	17/10/2022 6	14/11/2022 28	96	220
এসডি-০৮	পরামর্শ ফি (ডিটেনল মাটার প্র্যান)	No	1	DPM	CCGP	GoB	12,496.00	Planned Dates Planned Days Actual Dates									1230
<b>Total=</b>							<b>113,676.00</b>										

  
 26/09/22  
 ক্যাপ্টেন এম মুনিরুজ্জামান, (ই), বিএন  
 প্রকল্প পরিচালক, ডিআইএসএফ প্রকল্প  
 পায়রা বন্দর কর্তৃপক্ষ

  
 26/09/22  
 মোহাম্মদ সোহাইব  
 রিয়ার এডমিরাল বিএন  
 চেয়ারম্যান  
 পায়রা বন্দর কর্তৃপক্ষ

Payra Port's First Terminal and related facilities Development Project  
ANNUAL PROCUREMENT PLAN (APP).

Name of Executing Department : Project Management Unit, PPFT Project

Budget : Development Budget (GOB)

FY : 2022 – 2023.

Package No.	Description of Procurement item	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Tk.(Lakh)	Time Code for Process	Advertise prequalification(if applicable)	Advertise tender/Issue RFP	Opening of Tender/Proposal	Evaluation of Tender/Proposal	Approval of Award	Notification of Award	Signing of Contract	Total Time to Contract	Time for completion of contract (days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18

**Construction (Code-41113)**

WD1	Construction of Jetty with all related facilities and utility services at Payra Port.	No	1	OSTM (International)	CCGP	GOB	91,695.00	Planned Dates	N.A									
								Planned Days										
								Actual Dates										
WD2	Construction of Yard with all related facilities and utility services at Payra Port.	No	1	OSTM (International)	CCGP	GOB	103,441.00	Planned Dates	N.A									
								Planned Days										
								Actual Dates										
WD3	Construction of Port Connecting Road including bridges/ drainage structures at Payra Port, Kalapara, Patuakhali.	No	1	OTM	CCGP	GOB	65,550.00	Planned Dates	N.A									
								Planned Days										
								Actual Dates										
WD4	Construction of Bridge over Andermanik River at Payra Port, Kalapara, Patuakhali.	No	1	OSTM (International)	CCGP	GOB	77,000.00	Planned Dates		01/11/2022	15/12/2022	05/01/2023	18/02/2023	25/02/2023	25/03/2023			
								Planned Days		0	45	21	45	7	28	146	900	
								Actual Dates	N.A									
WD5	Construction of Temporary (Service) Jetty with jetty connecting road at Payra Port.	No	1	OTM	CCGP	GOB	6,737.78	Planned Dates	N.A									
								Planned Days										
								Actual Dates										
WD6	Construction of Water Treatment Plant under 'Payra Port's First Terminal Project'.	No	1	OTM	PPA	GOB	2,372.67	Planned Dates	N.A									
								Planned Days										
								Actual Dates										
WD7	Construction of Drainage Network under 'Payra Port's First Terminal Project'.	No	1	OTM	PPA	GOB	2,694.76	Planned Dates	N.A									
								Planned Days										
								Actual Dates										

✓  
Md. Nasir Uddin  
Project Director  
Project Authority

মোহাম্মদ সোহায়েল  
রিয়াজ এডমিরাল বিএন  
চেয়ারম্যান  
পায়রা বন্দর কর্তৃপক্ষ  
28/09/22

Payra Port's First Terminal and related facilities Development Project  
ANNUAL PROCUREMENT PLAN (APP).

Name of Executing Department : Project Management Unit, PPFT Project

Budget : Development Budget (GOB)

FY : 2022 – 2023.

Package No.	Description of Procurement item	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Tk.(Lakh)	Time Code for Process	Advertise prequalification(if applicable)	Advertise tender/Issue RFP	Opening of Tender/Proposal	Evaluation of Tender/Proposal	Approval of Award	Notification of Award	Signing of Contract	Total Time to Contract	Time for completion of contract (days)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
WD8	Construction of Road from 6-lane Port Connecting Road to Banati Bazar	No	1	OTM	PPA	GOB	1,668.86	Planned Dates	N.A									
								Planned Days										
								Actual Dates								550		
WD9	Construction of Road along the Rabnabad Channel (Ch. 00+000 - 02+200).	No	1	OSTM	CCGP	GOB	5,655.24	Planned Dates	N.A									
								Planned Days										
								Actual Dates								550		
WD10	Construction of Road along the Rabnabad Channel (Ch. 02+200 - 04+400).	No	1	OSTM	CCGP	GOB	5,655.24	Planned Dates	N.A									
								Planned Days										
								Actual Dates								550		
WD11	Construction of Road along the Rabnabad Channel (Ch. 04+400 - 06+600).	No	1	OSTM	CCGP	GOB	4,474.86	Planned Dates	N.A									
								Planned Days										
								Actual Dates								550		
SUB-TOTAL							366,945.41											

✓ *Nasir Uddin*  
28.07.22  
Md. Nasir Uddin  
Project Director  
PPFT Project  
Payra Port Authority

*Mohammad Sohaib*  
28/07/22  
মোহাম্মদ সোহাইব  
রিয়াজ এডমিরাল বিএন  
চেয়ারম্যান  
পায়রা বন্দর কর্তৃপক্ষ

Payra Port's First Terminal and related facilities Development Project  
ANNUAL PROCUREMENT PLAN (APP).

Name of Executing Department : Project Management Unit, PPFT Project

Budget : Development Budget (GOB)

FY : 2022 – 2023.

Package No.	Description of Procurement item	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Tk.(Lakh)	Time Code for Process	Advertise prequalification(if applicable)	Advertise tender/Issue RFP	Opening of Tender/Proposal	Evaluation of Tender/Proposal	Approval of Award	Notification of Award	Signing of Contract	Total Time to Contr	Time for completion of	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
<b>Motor Vehicle (Code-41121)</b>																		
GD 1	Supply of two in number work boat for Payra Port under PPFT Project	No	1	OSTM	PPA	GOB	1,500.00	Planned Dates	N.A									
								Planned Days										
								Actual Dates										
GD 2	Supply of two in number 75 ton bollard pull tug boat for Payra Port under PPFT Project	No	1	OSTM	PPA	GOB	13,100.00	Planned Dates	N.A									
								Planned Days										
								Actual Dates										
GD 3	Supply and installation of two in number MHC for Payra Port under PPFT Project.	No	1	OSTM	PPA	GOB	8,000.00	Planned Dates		14/07/2022	13/08/2022	03/09/2022	02/10/2022	09/10/2022	06/11/2022			
								Planned Days		0	30	21	30	7	28	116	210	
								Actual Dates	N.A									
GD 4	Supply and installation of two in number STS Crane for Payra Port under PPFT Project	No	1	OSTM	PPA	GOB	16,000.00	Planned Dates		14/09/2022	13/10/2022	03/11/2022	02/12/2022	09/12/2022	06/01/2023			
								Planned Days		0	30	21	30	7	28	116	270	
								Actual Dates	N.A									
GD 5	Supply and installation of Vessel Traffic Management and Information System for Payra Port under PPFT Project.	No	1	RFQ	PPA	GOB	5,000.00	Planned Dates										
								Planned Days										
								Actual Dates	N.A									
SUB-TOTAL							43,600.00											

✓ Nasir Uddin  
28.07.22  
Md. Nasir Uddin  
Project Director  
PPFT Project  
Payra Port Authority

মোহাম্মদ সোহায়েল  
রিয়ার এডমিরাল বিএন  
সেয়ারম্যান  
পায়রা বন্দর কর্তৃপক্ষ  
28/07/22

THE CHITTAGONG PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP).

Name of Executing Department : Engineering

Budget : Revenue.

FY : 2022 – 2023

Package No.	Description of Procurement item	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Tk (Lakh)	Time Code for Process	Advertise EOI	Issue RFP	Opening of Proposal	Evaluation of Proposal	Opening of Financial Proposal	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15		16	17	18
<b>(Code-4874) - CONSULTANCY SERVICES</b>																		
SD1	Consultancy Services for detail design, preparation of estimate and tender document of different structures of Payra Port.	No	1	-	PPA	GOB	8,000.00	Planned Dates	N.A									
								Planned Days										
								Actual Dates										1080
							<b>Total</b>											8,000.00

✓ *Nasir Uddin*  
28.07.22  
Md. Nasir Uddin  
Project Director  
PPFT Project  
Payra Port Authority

*Mohammad Sohaibul*  
25/09/22  
মোহাম্মদ সোহায়েল  
রিয়ার এডমিরাল বিএন  
চেয়ারম্যান  
পায়রা বন্দর কর্তৃপক্ষ


PAYRA PORT AUTHORITY  
ANNUAL PROCUREMENT PLAN (APP)

Name of Scheme : Capital and Maintenance Dredging of Rabnabad Chennel of Payra Port

Budget : GOB (Credit)

FY : 2022 – 2023

Package No.	Description of Procurement item	Unit	Qty.	Procure-ment Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Tk. (Lakh)	Time Code for Process	Advertise prequalification (if applicable)	Advertise tender/Issue RFP	Opening of Tender/Proposal	Evaluation of Tender/ Proposal	Approval of Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for completion of contract (days)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
<b>Goods</b>																		
GD 1	Supply of one in number Hooper Dredger	No	1	OSTM/ OTM (International)	CCGP	GOB (Credit)	55,434.96		Planned Dates	14/10/2022	29/11/2022	20/12/2022	18/02/2023	25/02/2023	25/03/2023			
									Planned Days		45	21	60	7	28	161	550	
									Actual Days	N.A								
GD 2	Supply of one in number Pilot Vessel	No	1	OSTM	MoS	GOB (Credit)	4,400.00		Planned Dates	14/12/2022	11/01/2023	01/02/2023	03/03/2023	10/03/2023	07/04/2023			
									Planned Days		28	21	30	7	28	114	550	
									Actual Days	N.A								
GD 3	Supply of one in number Survey Vessel	No	1	OSTM	MoS	GOB (Credit)	5,500.00		Planned Dates	14/12/2022	11/01/2023	01/02/2023	03/03/2023	10/03/2023	07/04/2023			
									Planned Days		28	21	30	7	28	114	550	
									Actual Days	N.A								
<b>Sub Total</b>							<b>65,334.96</b>											
<b>Works</b>																		
WD1	Capital Dredging work (SP2) under Capital and Maintenance Dredging	No	1	DPM	CCGP	GOB (Credit)	569,273.23		Planned Dates	N.A								
									Planned Days									
									Actual Days								1020	
<b>Sub Total</b>							<b>569,273.23</b>											
<b>Services</b>																		
SD1	Engineering Consultancy Services (Firm)	No	1	OTM	MoS	GOB (Credit)	2800.00		Planned Dates	N.A								
									Planned Days									
									Actual Days								660	
SD2	Employment of Classification Society for Marine Craft	No	3	LCS	Mos	GOB (Credit)	1000.00		Planned Dates	N. A	3/1/2023	3/29/2023	4/28/2023	5/28/2023	6/12/2023	6/30/2023		
									Planned Days								90	300
									Actual Days									
<b>Sub Total</b>							<b>3,800.00</b>											
<b>Total</b>							<b>638,408.19</b>											

  
26.09.22  
**মোহাম্মদ আলী**  
সিনিয়র সহকারী প্রধান (মনিটরিং এন্ড ইন্সপেকশন)  
ক্যাপিটাল ও মেইনটেনেন্স এন্ড ইঞ্জিনিয়ারিং  
পায়রা বন্দর কর্তৃপক্ষ

  
26.09.22  
**কিম পরিচালক, পাবক**  
  
**মোহাম্মদ সোহায়েল**  
রিয়াজ এডমিরাল বিএন

...  
গণপ্রজাতন্ত্রী বাংলাদেশ সরকার  
নাবিক ও প্রবাসী শ্রমিক কল্যাণ পরিদপ্তর  
সরকারি কার্যভবন-০১, আগ্রাবাদ, চট্টগ্রাম।  
[www.dsw.portal.gov.bd](http://www.dsw.portal.gov.bd)


স্মারক নম্বর: ১৮.২৭.১৫০০.২০০.১৪.০০১.২০.১৩৯

তারিখ: ৫ শ্রাবণ ১৪২৯  
২০ জুলাই ২০২২

বিষয়: উন্নয়ন প্রকল্পের ২০২২-২০২৩ অর্থবছরের ক্রয় পরিকল্পনা প্রেরণ প্রসঙ্গে।

সূত্র: নৌপরিবহন মন্ত্রণালয় এর পত্র নং-১৮.০০.০০০০.০৩৯.০৫.০০১.২১.১৭৬, তারিখ:- ১৯ জুলাই, ২০২২খ্রিঃ।

উপর্যুক্ত বিষয় ও সূত্রোক্ত স্মারকের পরিপ্রেক্ষিতে সদয় অবগতির জন্য জানানো যাচ্ছে যে, নাবিক ও প্রবাসী শ্রমিক কল্যাণ পরিদপ্তর, চট্টগ্রাম এর অধীনে কোন উন্নয়ন প্রকল্প নেই। এমতাবস্থায়, সূত্রোক্ত পত্রের চাহিদানুযায়ী অত্র পরিদপ্তরের শূন্য প্রতিবেদন প্রেরণ করা হলো।



২০-৭-২০২২

সুমন বড়ুয়া

পরিচালক (উপসচিব)

সচিব, নৌপরিবহন মন্ত্রণালয়, বাংলাদেশ সচিবালয়,  
ঢাকা। [দৃষ্টি আকর্ষণ:- উপসচিব (উন্নয়ন-২ অধিশাখা)]

ফোন: ০২৩৩৩৩২৪৮৫৪, ০২৩৩৩৩২৩৮৩২

ফ্যাক্স: ০২৪১৩৭০৩০৬

ইমেইল: [dswctg@gmail.com](mailto:dswctg@gmail.com)